

S

MAY 19 2000

STA 4 (S)

ENGINEERING DATA TRANSMITTAL

Page 1 of 1

1. EDT 626598

2. To: (Receiving Organization) Plant/Equipment Engineering		3. From: (Originating Organization) Operations Special Projects		4. Related EDT No.: N/A	
5. Proj./Prog./Dept./Div.: OSP/TW-03		6. Design Authority/Design Agent/Cog. Engr.: C.C. Scaief III		7. Purchase Order No.: N/A	
8. Originator Remarks: This EDT is for approval and release of RPP-6180, Rev. 0				9. Equip./Component No.: N/A	
				10. System/Bldg./Facility: 200-G	
				12. Major Assm. Dwg. No.: N/A	
				13. Permit/Permit Application No.: N/A	
11. Receiver Remarks:		11A. Design Baseline Document? <input checked="" type="radio"/> Yes <input type="radio"/> No		14. Required Response Date: N/A	
15. DATA TRANSMITTED					
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	(F) Approval Designator
1	RPP-6180	-	0	ENGINEERING TASK PLAN FOR	Q
				HEPA FILTER DIFFERENTIAL	
				PRESSURE FAN INTERLOCK	
				UPGRADES	
16. KEY					
Approval Designator (F)		Reason for Transmittal (G)		Disposition (H) & (I)	
E, S, Q, D OR N/A (See WHC-CM-3-5, Sec. 12.7)		1. Approval 2. Release 3. Information 4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)		1. Approved 2. Approved w/comment 3. Disapproved w/comment 4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged	
17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)					
(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
1	1	Design Authority C.C. Scaief III	<i>C.C. Scaief III</i>	4/21/00	
1	1	Design Agent W.E. Willingham	<i>W.E. Willingham</i>	4/21/00	
1	1	Cog. Eng. J. Lohrasbi	<i>J. Lohrasbi</i>	4-27-00 5:50	
1	2	Cog. Mgr. D.G. Baide	<i>D.G. Baide</i>	4-27-00 5:50	
1	1	QA R.R. True	<i>R.R. True</i>	4-26-00	
1	1	Safety C.E. Leach	<i>C.E. Leach</i>	4/21/00 RI-49	
1	1	J.M. Morris	<i>J.M. Morris</i>	4/27/00	
(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
1	1	Proj. Mgr. K.E. Carpenter	<i>K.E. Carpenter</i>	5/18/00	R347
1	1	Equip. Eng. R.D. Gustavson	<i>R.D. Gustavson</i>	4/25/00	
1	1	Cog. Eng. T.D. Kaiser	<i>T.D. Kaiser</i>	5/18/00	
1	1	Cog. Mgr. R.E. Larson	<i>R.E. Larson</i>	5/18/00	
1	1	Oper. D. Scott Jr.	<i>D. Scott Jr.</i>	4/26/00	
1	1	J.W. Comer	<i>J.W. Comer</i>	4/25/00	
1	1	R.H. Lipfert	<i>R.H. Lipfert</i>	4/25/00	
18.		19.		20.	
Shawn R. Simons Signature of EDT Originator		C.C. Scaief III Authorized Representative for Receiving Organization		C.C. Scaief III Design Authority/ Cognizant Manager	
4/21/00		4/21/00		4/21/00	
Date		Date		Date	
21. DOE APPROVAL (if required)					
Ctrl No. _____					
<input type="radio"/> Approved					
<input type="radio"/> Approved w/comments					
<input type="radio"/> Disapproved w/comments					

ENGINEERING TASK PLAN FOR HEPA FILTER DIFFERENTIAL PRESSURE (DP) FAN INTERLOCK UPGRADES

Shawn R. Simons

for: CH2M-Hill Hanford Group, Inc.

Richland, WA 99352

U.S. Department of Energy Contract DE-AC06-99RL14047

EDT/ECN: 626598

UC: n/a

Cost Center: 7C200

Charge Code: CACN111281

B&R Code: EW02J2030


Total Pages: 19


Key Words: Task plan, description, Acceptance for Beneficial Use check-list, organization, cost estimate and schedule, HEPA, primary ventilation, exhauster, fan interlock, differential pressure.

Abstract: This document provides a plan for installation of Differential Pressure (DP) fan interlocks on the primary ventilation systems in selected Tank Farm facilities. This plan contains the engineering tasks required for installation and is summarized by the Acceptance for Beneficial Use list. Individuals responsible for each task are identified and scheduled accordingly.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.


Release Approval
5/19/00
Date



Release Stamp

Approved For Public Release

ENGINEERING TASK PLAN
For
HEPA FILTER DIFFERENTIAL PRESSURE FAN INTERLOCK UPGRADES

Prepared for
Operations Special Projects
River Protection Project
CH2MHILL Hanford Group, Inc.

Prepared By
Shawn R. Simons
COGEMA Engineering Corporation

May 18, 2000

TABLE OF CONTENTS

1.0 INTRODUCTION 1
2.0 WORK SCOPE..... 1
3.0 PHYSICAL DESCRIPTION 2
4.0 ORGANIZATION..... 3
5.0 COST ESTIMATE AND SCHEDULE 4
6.0 QUALITY ASSURANCE..... 5
7.0 REFERENCES 6
Appendix A..... 7
Attachment B..... 8

1.0 INTRODUCTION

Active ventilation exhaust stacks require a stack CAM interlock to detect releases from failed HEPA filters as a result of postulated accidents, and to shut down the exhaust fan when high radiation levels are detected in the stack airstream. Recently, it has been determined that an alternative system based on monitoring HEPA filter differential pressure (DP) is technically equivalent to the stack CAM interlocks and can perform its safety function (Gustavson 2000; ORP 2000). The alternative system can provide the requisite level of control specified in the facility safety analysis, and is expected to provide this function more reliably and with fewer operational and maintenance problems. Expected benefits include improved operating safety, reduced cost, and more reliable waste transfers or waste feed delivery. The tank farms operating contractor has been directed by DOE to implement the alternative system on active ventilation systems (ORP 1999). This Engineering Task Plan describes the effort necessary to provide the installation design, field installation and testing of DP interlocks on ventilation systems of selected tank farm facilities and provides guidance, responsibilities and requirements for the upgrades.

2.0 WORK SCOPE

Project Management and Integration

The scope of this activity is to perform Project Management and Project Integration activities for the installation of HEPA filter Differential Pressure (DP) interlock on the primary ventilation systems.

Engineering

The scope of this activity is to provide Engineering and Design for the installation of a HEPA filter Differential Pressure (DP) interlock on primary ventilation systems.

Deliverables for this activity include:

1. Engineering Task Plan
2. Safety Equipment List revision
3. Test and Evaluation Plan
4. Design Criteria Document
5. Vendor File Update
6. Spare Parts List, Available Spare Parts, and Master Equipment List
7. System Design Description (includes Structural Analysis)
8. Software Verification and Validation Report
9. Software Configuration Management Plan
10. Definitive Design Media including Engineering Change Notices (ECN) and Drawings
11. Un-reviewed Safety Question (USQ) reviews, as required
12. Engineering calculations and assessments, as required

Procurement

The scope of this activity is for the procurement of DP transmitters, PLCs, and other components that constitute the DP Interlock systems.

Subtask for this activity include:

1. Modify Evaluated Suppliers List

2. Prepare Bill of Materials
3. Review and Approve Catalogue ID
4. Prepare Material Request
5. Material Receipt/Staging
6. Complete dedication of Commercial Grade Items (CGI) for procured parts (as appropriate)

Procedures

The scope of this activity is to prepare procedures with applicable Data Sheets for the operation and maintenance of a HEPA filter Differential Pressure (DP) fan interlock on active primary ventilation systems located in tank farms.

Subtasks for this activity include:

1. Prepare new and Modify existing Procedures for Alarm Response
2. Prepare/Modify Procedures for Calibrations
3. Prepare new and Modify existing ventilation Procedures for Operations
4. Prepare/Modify Procedures for Functional Testing
5. Prepare Operational Test Procedure (OTP)
6. Modify Surveillance Procedures

Work Packages, and Fieldwork

The scope of this activity is to prepare work packages and perform the fieldwork activities for the installation and testing of a HEPA filter Differential Pressure (DP) fan interlock on active primary ventilation systems located in tank farms.

Subtasks for this activity include:

1. Prepare and Issue Shop Pre-testing Work Package
2. Prepare and Issue Installation Work Package
3. Prepare work area/stage material/lock and tag
4. Conduct pre job
5. Conduct Plant Forces Work Review
6. Calibrate transmitters
7. Install systems
8. Perform OTP
9. Perform Functional Test Procedure
10. Complete work package

3.0 PHYSICAL DESCRIPTION

System Definition and Safety Function

A differential pressure (DP) system will be provided that measures HEPA filter airflow resistance, or pressure drop, and provides a safety related interlock function to shutdown the ventilation system in the event of a HEPA filter failure which may be caused by a filter loading condition (high ΔP).

The system design description, design requirements and Test and Evaluation Plan are to be documented as part of the task deliverables listed in Engineering of Section 2.0 above.

The DP limits and operating modes for the proposed system are summarized in an approved AB change (TSR controls). The ideal system design will provide the flexibility to support a reasonable range of operational settings, alarms, and interlocks as dictated by such analyses. The DP system is a generic design, capable of being installed and operated on facility ventilation systems at multiple locations (listed in Section 5.0, below) with minor site-specific engineering. The basic system design measures DP across the "first" (i.e., upstream) HEPA filter stage, "second" (i.e., downstream) HEPA filter stage, and the combined DP across the filter train (i.e., both HEPA filter stages in series). The system provides alarms at predetermined DP limits, and activates interlocks at selected alarm conditions to shut down the ventilation fan. The system will also be capable of communicating with remote locations via the Tank Monitor and Control System (TMACS).

4.0 ORGANIZATION

The following main tasks will be performed in support of this activity. Each task is described and responsible organizations and/or personnel have been identified.

Project Management

K. E. Carpenter is the Project Manager for these activities. Operations Special Projects (OSP) will provide Project Controls under management of K.E. Carpenter.

Cognizant Engineering and Design Authority

The Cognizant Engineers responsible for the overall upgrade activity are J. Lohrasbi (DST Engineering) and T.D. Kaiser (SST Engineering). Responsible Cognizant Engineering Managers are D.G. Baide (DST Engineering) and R.E. Larson (SST Engineering). C. C. Scaief III will provide technical assistance and will be Design Authority for the DP Interlock system design.

Design Activities

The design will consist of assembly drawings for the system and Engineering Change Notices (ECN) to existing drawings for the installation. The ECNs and as-built drawings will be prepared by Cogema Engineering as the qualified Design Agent, but will be released by CH2M-Hill Hanford Group, Inc. Design verification will be required and the method will be by formal design review for those systems that are safety class. For ECNs not affecting the safety function, other design verification methods may be used, but are subject to approval by the Design Authority. A USQ screening will also be required before the design is implemented in the field. Vendor Information (VI) files will be created for the DP transmitter and PLC as a minimum. The Design Agent will create VI files. OSP will be responsible for all USQ screenings, as required.

Plant Forces Work Review

A Plant Forces Work Review (Davis-Bacon) will be performed. The Production Control organization under management of R.H. Lipfert will be responsible for preparing the Davis-Bacon review and obtaining resolution.

Work Package Preparation

The work packages for fabrication, procurement and installation will be prepared by the Production Control organization (R.H. Lipfert, mngr.).

Procedures

The functional and operational test procedures for the DP interlock system will be written to reflect any changes necessary as a result of the installation of the system. In addition, calibration, operating, and functional test procedures will be written. PM/S Data sheets will be prepared also. Surveillance Procedures will be modified accordingly. Writing of new procedures and revision of the procedures and data sheets will be performed by the CHG Procedures group under management of J.W. Comer. This will occur by Procedure Change Authorization (PCA) developing new procedures, or by a complete revision depending on the extent of the changes required.

Authorization Basis

Final installations will result in new DP interlocks on applicable primary ventilation systems. In order to use the DP interlocks for meeting a safety function, the FSAR and TSRs will require revision. The AB revision will allow use of a HEPA filter DP interlock system as a replacement control for the existing ventilation stack CAM interlock system. Preparation and approval of the AB revision will be the responsibility of TWRS Nuclear Safety and Licensing managed by C.E. Leach.

Testing and Training

Testing will be performed prior to and after installation as required. Final acceptance of the new DP interlock systems will be by successful completion of the associated Operational Test Procedures conducted by RPP facility operators. The Functional Test Procedure will be performed as part of the OTP. The Cabinets will be shop tested before they are installed in the field. The procedure for this testing will be written in the Work Packages. Testing will be formally documented. All operating and maintenance crews will receive proper training prior to all testing. Training will be outlined in the Training Plan prepared by J.M. Morris.

Acceptance for Beneficial Use

Appendix A contains an Acceptance for Beneficial Use (ABU) form with deliverable items checked and responsibilities. As required by HNF-IP-0842, Vol. IV, 3.12, a turnover supporting document will be prepared by Operation Special Projects (OSP) under management of K.E. Carpenter attesting to the completion of the items on the checklist. The turnover document will include a duplicate of the original ABU checklist, and a listing of the deliverable documents for reference and retrieval. Approval of the turnover document will constitute final acceptance.

5.0 COST ESTIMATE AND SCHEDULE

Costs for the various tasks are contained in the associated CEIS and TBR packages, activity ID numbers 240.63 and 190.363. There is a commitment to install the first seven DP interlocks by September 30, 2000 to meet the Performance Incentive (PI). The seven systems chosen, shown in the table below, have the highest priority and will fulfill this commitment. Installation and functional testing for these seven systems is planned by September 30, 2000. The remaining

systems will be designed and installed in the order of priority as presented in the table below. The following is a list of 19 exhausters where the proposed DP system upgrades are planned (from Gustavson 2000): Both a stack number and a facility or system description identify exhausters.

STACK NUMBER	FACILITY OR SYSTEM DESCRIPTION
296-A-25	244-A DCRT EXHAUSTER
*296-A-26	204-AR UNLOADING FACILITY
*296-A-27	241-AW PRIMARY
*296-A-29	241-AN PRIMARY
*296-A-40	241-AP PRIMARY
*296-A-42	241-AY/AZ PRIMARY
296-B-28	244-BX DCRT EXHAUSTER
*296-C-05	244-CR VAULT EXHAUSTER
296-C-06	241-C-106 (W-320/WRSS)
296-P-16	241-C-105/106 TANKS
*296-P-23	241-SY PRIMARY
296-P-28	241-SY BACKUP
296-P-32	RMCS #A (244-AR VAULT TANKS)
296-P-33	RMCS #B PORTABLE
296-P-34	RMCS #C PORTABLE
296-S-15	241-SX TANKS
296-S-22	244-S DCRT EXHAUSTER
296-S-25	241-SY PRIMARY (NEW)
296-T-18	244-TX DCRT EXHAUSTER

The seven stacks marked with an asterisk (*) are slated for DP interlock upgrades during FY 2000 (but subject to change); the remainder planned to be completed in the fiscal year 2001. It should be noted that this is a tentative listing, as safety analysis revisions and various project activities are currently ongoing which may obviate the need to upgrade one or more of the above exhausters (or change the order in which the upgrades are executed). The schedule for design completion and installation of these systems for FY2000 and FY2001 is provided in detail as Attachment B.

6.0 QUALITY ASSURANCE

Quality Assurance program requirements from Title 10, Code of Federal Regulations, Part 830.120 (10CFR 830.120) "Quality Assurance", and U.S. Department of Energy (DOE) Order 414.1A, "Quality Assurance", form the bases for the CHG Quality Assurance program. These requirements are implemented through RPP-MP-600, and HNF-IP-0842, Vol. XI, Sect. 1.1. Quality requirements for the DP fan interlock upgrades are derived from these documents and will be identified in engineering documents and work packages developed specifically for this effort or are already identified in existing documents which will be used as part of this effort.

Procurement of items/components will be per RPP-PRO-268 and RPP-PRO-259, with some items/components procured as Safety related (SC or SS) with appropriate documentation. Quality Clauses shall be identified to assure component traceability, vendor qualification requirements, and Commercial Grade Item dedication process (as appropriate). The DP transmitters and PLCs will be procured as Safety Class and Quality Level "1" from an evaluated supplier. The Commercial Grade Items (CGI) dedication process will be used as applicable for Safety Class items not available from an evaluated supplier. Operations Special Projects (OSP) will modify the Evaluated Supplier List for the DP transmitters and PLCs with assistance by the Quality Assurance program.

Acceptance for Beneficial Use (ABU) of the HEPA Filter DP Interlock System must meet requirements of HNF-IP-0842, Vol. IV, Section 3.12. The process shall be documented to ensure all requirements have been met by the design and the system will reliably perform its safety function. Methods of qualification will include inspection and testing.

7.0 REFERENCES

HNF-SD-WM-SAR-067, *TWRS Final Safety Analysis Report (FSAR)*, CH2M-Hill Hanford Group, Inc., Richland, Washington.

HNF-SD-WM-TSR-006, *TWRS Technical Safety Requirements (TSR)*, CH2M-Hill Hanford Group, Inc., Richland, Washington.

HNF-IP-0842, *RPP Administration*, CH2M-Hill Hanford Group, Inc., Richland, Washington.

RPP-MP-600, *Project Hanford Quality Assurance Program Description*, CH2M-Hill Hanford Group, Inc., Richland, Washington.

Gustavson, R. D., 2000, *Evaluation of Alternative Control for Prevention or Mitigation of HEPA Filter Failure Accidents at Tank Farm Facilities*, RPP-5594, CH2M-Hill Hanford Group, Inc., Richland, Washington.

ORP, 1999, *Implementation of Field Optimization*, Contract No. DE-AC06-99RL14047, FY 2000 Performance Incentive ORP 3.2.3, Rev. 0, U.S. Department of Energy Office of River Protection, Richland, Washington.

ORP, 2000, Contract No. DE-AC06-99RL14047 - *Partial Completion of Fiscal Year (FY) 2000 Performance Incentive ORP 3.2.3, Standard 2, and Section 4.2(a)*, Letter 00-TSD-012, J. J. Short to M. P. DeLozier, 15 February 2000.

RPP-5977, Rev. 0, *HEPA Filter Differential Pressure Fan Interlock Upgrades Functional Requirements and Technical Design Criteria*, CH2M-Hill Hanford Group, Inc., Richland, Washington.

Appendix A

DOCUMENTATION REQUIRED FOR ACCEPTANCE FOR BENEFICIAL USE			
DESCRIPTION	RESPONSIBILITY	DESCRIPTION	RESPONSIBILITY
ENGINEERING		ADP	
<input checked="" type="checkbox"/> Engineering Task Plan	SR Simons	<input checked="" type="checkbox"/> Software Configuration Mgmt. Plan	WE Willingham
<input checked="" type="checkbox"/> Activity Schedule (In ETP)	DA Carter	<input type="checkbox"/> System Requirements Spec	
<input checked="" type="checkbox"/> Final Safety Analysis Report – Revision	CE Leach	<input checked="" type="checkbox"/> Software Design Description	WE Willingham
<input type="checkbox"/> Interim Safety Basis – update		<input checked="" type="checkbox"/> Software Validation/Verification	WE Willingham
<input type="checkbox"/> Safety Assessment		<input type="checkbox"/> _____	
<input checked="" type="checkbox"/> Safety Equipment List – Revision	SR Simons	TRAINING	
<input type="checkbox"/> Operational Safety Requirements - or update existing		<input checked="" type="checkbox"/> Training Plan	J.M. Morris
<input checked="" type="checkbox"/> Operational Safety Document(s) - Review For Change or Update Existing	RD Gustavson	<input type="checkbox"/> Training Manuals	
<input checked="" type="checkbox"/> Design Criteria Document	JA Tuck	<input checked="" type="checkbox"/> Training to Operating Crews	J.M. Morris
<input checked="" type="checkbox"/> System Design Description (includes Structural Analysis)	WE Willingham	<input checked="" type="checkbox"/> Training to Maintenance Crews	J.M. Morris
<input checked="" type="checkbox"/> Test Plan/Specifications	WE Willingham	<input type="checkbox"/> Training Mock-Up	
<input type="checkbox"/> Acceptance Test Procedures and Final Test Report		<input type="checkbox"/> _____	
<input checked="" type="checkbox"/> Operational Test Procedures and Final Test Report	JW Comer	OPERATIONS/MAINTENANCE	
<input type="checkbox"/> Environmental Impact Statement		<input type="checkbox"/> Operating and Maintenance Manuals	
<input type="checkbox"/> Environmental Report		<input checked="" type="checkbox"/> Operating Procedures	JW Comer
<input type="checkbox"/> Environmental Permit		<input checked="" type="checkbox"/> Surveillance Procedures	JW Comer
<input type="checkbox"/> Hazardous Waste Disposal Plan/Procedures		<input checked="" type="checkbox"/> Calibration Procedures	JW Comer
<input type="checkbox"/> Solid Waste Disposal Plan/Procedure		<input type="checkbox"/> Preventative Maintenance Procedure	
<input type="checkbox"/> Stress/Seismic Analysis		<input type="checkbox"/> Repair/Maintenance Procedures	
<input type="checkbox"/> Stress/Design Report		<input checked="" type="checkbox"/> Functional Check Procedures (incorporate maintenance directions as needed)	JW Comer
<input type="checkbox"/> Design Specifications/Report		<input checked="" type="checkbox"/> PM/S Data sheets	JW Comer
<input type="checkbox"/> Equipment Specifications		<input type="checkbox"/> _____	
<input type="checkbox"/> Procurement Specifications		<input type="checkbox"/> _____	
<input type="checkbox"/> Construction Specification		<input type="checkbox"/> _____	
<input type="checkbox"/> Essential Material Specifications		QUALITY ASSURANCE	
<input checked="" type="checkbox"/> Final Design Drawings	WE Willingham	<input type="checkbox"/> Inspection Plan	
<input checked="" type="checkbox"/> Installation Drawings (ECNs)	WE Willingham	<input type="checkbox"/> QAPP	
<input type="checkbox"/> Installation Work Plan		<input type="checkbox"/> QAPP	
<input type="checkbox"/> As-built Drawings		<input type="checkbox"/> _____	
<input type="checkbox"/> Interface Control Drawings		PROCUREMENT	
<input type="checkbox"/> IEFD Drawings		<input checked="" type="checkbox"/> Vendor Information Files	WE Willingham
<input type="checkbox"/> Systems Drawings		<input checked="" type="checkbox"/> Comprehensive Equip. List (Master Equip. List)	WE Willingham
<input type="checkbox"/> Drawing Tree		<input checked="" type="checkbox"/> Spare Parts List	WE Willingham
<input type="checkbox"/> Incorporate Outstanding Project Generated ECNs		<input checked="" type="checkbox"/> Available Spare Parts	WE Willingham
<input checked="" type="checkbox"/> <u>Update Applicable Drawings</u>	CE Shieler	<input type="checkbox"/> _____	

Attachment B

FY2000 – FY2001

Design and Installation Schedule
For
DP Interlock – PI 3.2.3

Activity ID	MILE	% Comp	Total Float	Early Start	Early Finish	JCS #
DIFFERENTIAL PRESSURE INTERLOCKS						
SA24763MS1 J01	0	0	0		29SEP00	
Mgmt & Procurement for HEPA Filter DP Interlocks						
SA19363AB9 J02	100	100	18APR00A	01MAY00A		
SA19363AD1 J02	100	100	03APR00A	04MAY00A		
SA19363AB4 J02	100	100	22FEB00A	11MAY00A		
SA19363AB1 J02	90	90	23 24MAR00A	19MAY00		
SA24W63AA6 J02	65	65	14 01MAY00A	25MAY00		
SA24W63AA7 J02	0	0	37 05JUN00	26JUN00		
SA19363AD2 J02	0	0	17 22MAY00*	11JUL00		
SA24W63AA8 J02	0	0	14 15MAY00	21JUL00		
SA24W63AA9 J02	20	20	14 09MAY00A	21JUL00		
SA19363AB2 J02	50	50	40 24APR00A	27JUL00		
SA19363AB3 J02	0	0	25 08JUN00	03AUG00		

Start Date 01OCT99

Finish Date 30SEP11

Data Date 15MAY00

Run Date 18MAY00 16:30

Early Bar

Progress Bar

Critical Activity

ISOD - SACO

A Complex Upgrades

Working Level / Integrated Sched

Status Thru 5/15/00

Sheet 1 of 8

Scheduler: D. A. Carter / 376-1186

Date

Revision

Checked

Approved

© Primavera Systems, Inc.

Activity ID	MILE	Comp	Total Float	Early Start	Early Finish	JCS #	FY00												FY01												FY02				
							O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O				
SA19363AB5	J02	0	35	08JUN00	03AUG00																														
SA19363AB6	J02	0	35	08JUN00	03AUG00																														
SA19363AB7	J02	0	-3	26JUL00	08AUG00																														
SA19363AA1	J02	35	246	01MAR00A	29SEP00																														
SA19363AB8	J02	0	-3	09AUG00	04OCT00																														
Install DPI Sys for HEPA Filters in AP Farm																																			
SA24P63AA	J03	40	18	10MAR00A	25MAY00																														
SA24P63AB1	J03	50	18	15MAY00A	30JUN00	2E000712																													
SA24P63AB2	J03	35	53	15MAY00A	30JUN00	2E000711																													
SA24P63AC1	J03	0	18	11JUL00	24JUL00	2E000712																													
SA24P63AC2	J03	0	14	31JUL00	01SEP00	2E000711																													
SA24P63AD	J03	0	14	23JUN00	11SEP00																														
Install DPI Sys for HEPA Filters in AW Farm																																			
SA24W63AA	J04	35	17	10MAR00A	07JUN00																														
SA24W63AB1	J04	5	17	08MAY00A	03JUL00	2E000716																													
SA24W63AB2	J04	5	22	08MAY00A	03JUL00	2E000715																													
SA24W63AC1	J04	0	17	12JUL00	25JUL00	2E000716																													

Sheet 3 of 8

Activity ID	MILE	% Comp	Total Float	Early Start	Early Finish	JCS #	FY00												FY02
							O	N	D	J	F	M	A	M	J	J	A	S	O
SA24N63AB1	J07	0	-3	13JUN00	08AUG00	2E000714													
296-A-29/241-AN - Prep/Appr Calib & Shop WP 714																			
SA24N63AB2	J07	0	7	13JUN00	08AUG00	2E000713													
296-A-29/241-AN - Prep/Appr Field Work WP 713																			
SA24N63AC1	J07	0	-3	09AUG00	22AUG00	2E000714													
296-A-29/241-AN - Calib & Shop Work WP 714																			
SA24N63AC2	J07	0	-3	23AUG00	27SEP00	2E000713													
296-A-29/241-AN - Install & Test DPI WP 713																			
SA24N63AD	J07	0	-3	19JUL00	04OCT00														
296-A-29/241-AN - Prep/Appr Procedures																			
Install DPI Sys for HEPA Filters in AR Farm																			
SA24R63AA	J08	0	1	23MAY00*	10JUL00														
296-A-26/204-AR - Prep/Appr Design ECN/USQ																			
SA24R63AB1	J08	0	1	14JUN00	09AUG00	2E000827													
296-A-26/204-AR - Prep/Appr Calib & Shop WP 827																			
SA24R63AB2	J08	0	1	14JUN00	09AUG00	2E000826													
296-A-26/204-AR - Prep/Appr Field Work WP 826																			
SA24R63AC1	J08	0	1	10AUG00	23AUG00	2E000827													
296-A-26/204-AR - Calib & Shop Work WP 827																			
SA24R63AC2	J08	0	1	24AUG00	21SEP00	2E000826													
296-A-26/204-AR - Install & Test DPI WP 826																			
SA24R63AD	J08	0	1	13JUL00	28SEP00														
296-A-26/204-AR - Prep/Appr Procedures																			
Install DPI Sys for HEPA Filters in SY Farm																			
SA24Y63AA	J09	0	0	23MAY00*	13JUL00														
296-P-23/241-SY - Prep/Appr Design ECN/USQ																			
SA24Y63AB1	J09	0	1	14JUN00	09AUG00	2W000449													
296-P-23/241-SY - Prep/Appr Calib. & Shop WP 449																			
SA24Y63AB2	J09	0	1	14JUN00	09AUG00	2W000450													
296-P-23/241-SY - Prep/Appr Field Work WP 450																			
SA24Y63AC1	J09	0	1	10AUG00	23AUG00	2W000449													
296-P-23/241-SY - Calib & Shop Work WP 449																			

										FY00												FY01												FY02											
										O	N	D	J	J	F	M	A	M	J	J	A	S	O	N	D	J	J	F	M	A	M	J	J	A	S	O									
										296-P-23/241-SY - Install & Test DPI WP 450																																			
										296-P-23/241-SY - Prep/Appr Procedures																																			
										MS: Complete FY01 DPI's Installations																																			
										Order/Receive Materials (Remaining 11) - FY01																																			
										Project Mgmt for DPI - FY01																																			
										296-A-25/244-A - Prep/Appr Design ECN/USQ																																			
										296-B-28/244-BX - Prep/Appr Design ECN/USQ																																			
										296-A-25/244-A - Prep/Appr Work Packages																																			
										296-B-28/244-BX - Prep/Appr Work Packages																																			
										296-P-16/241-C-105 - Prep/Appr Design ECN/USQ																																			
										296-C-06/241-C-106 - Prep/Appr Design ECN/USQ																																			
										296-A-25/244-A - Install & Test DPI																																			
										296-B-28/244-BX - Install & Test DPI																																			
										296-A-25/244-A - Prep/Appr Procedures																																			
										296-B-28/244-BX - Prep/Appr Procedures																																			

Sheet 6 of 8

Activity ID	MILE	% Comp	Total Float	Early Start	Early Finish	JCS #	Activity Description
SA24H63CC	J12	0	78	15APR01	01JUN01		296-P-32/RMCS#A - Install & Test DPL
SA24H63AD	J12	0	78	23MAR01	08JUN01		296-P-33/RMCS#B - Prep/Appr Procedures
SA24H63BD	J12	0	78	23MAR01	08JUN01		296-P-34/RMCS#C - Prep/Appr Procedures
SA24H63CD	J12	0	78	23MAR01	08JUN01		296-P-32/RMCS#A - Prep/Appr Procedures
SA24S63BB	J12	0	39	19APR01	14JUN01		296-S-15/241-SX - Prep/Appr Work Packages
SA24Y63BB	J12	0	39	19APR01	14JUN01		296-S-25/241-SY - Prep/Appr Work Packages
SA24S63AA	J12	0	0	16MAY01*	11JUL01		296-S-22/244-S - Prep/Appr Design ECN/USQ
SA24T63AA	J12	0	0	16MAY01*	11JUL01		296-T-18/244-TX - Prep/Appr Design ECN/USQ
SA24S63BC	J12	0	39	08JUN01	27JUL01		296-S-15/241-SX - Install & Test DPL
SA24Y63BC	J12	0	39	08JUN01	27JUL01		296-S-25/241-SY - Install & Test DPL
SA24S63BD	J12	0	39	17MAY01	03AUG01		296-S-15/241-SX - Prep/Appr Procedures
SA24Y63BD	J12	0	39	17MAY01	03AUG01		296-S-25/241-SY - Prep/Appr Procedures
SA24S63AB	J12	0	0	14JUN01	09AUG01		296-S-22/244-S - Prep/Appr Work Packages
SA24T63AB	J12	0	0	14JUN01	09AUG01		296-T-18/244-TX - Prep/Appr Work Packages
SA24S63AC	J12	0	0	03AUG01	21SEP01		296-S-22/244-S - Install & Test DPL
SA24T63AC	J12	0	0	03AUG01	21SEP01		296-T-18/244-TX - Install & Test DPL

Sheet 8 of 8