

October 28, 2014

**Project Title**

*Materials Science Clean Room Facility at Tulane University (Final Technical Report)*

**Project No.**

*DE-FG02-08CH11518*

**Initial Project Period**

*09/30/2008-09/30/2010*

**Overall status of the project in terms of milestones completed or missed (for construction projects) or deliverables delivered for equipment purchases**

*The project has been completed as of November 4, 2011. The clean room has been constructed and is functional. The evaporator is being used to coat materials. After a delay in production, the SQUID finally arrived and has been performing measurements on a daily basis. All equipment is in place.*

**Schedule: Is the project on schedule? If not, what are the impacts (if any) and is an action plan being developed to get back on schedule (construction projects)**

*The project has been completed.*

**Scope: Has the scope of the project, relative to use of DOE funds, remained the same? If not, please contact me at 630/252-6623 to discuss changes in scope. Please do not depend on the quarterly report to satisfy that notification.**

*The scope of the project is the same, and, in fact, the project has turned out quite well.*

**Budget: Is the project within budget? For equipment purchases, have the bids been let (if appropriate) and/or has the equipment been purchased.**

<i>Year 1</i>	<i>\$1,147,000</i>
<i>Year 2</i>	<i><u>\$ 924,858</u></i>
<i>Total</i>	<i>\$2,071,858</i>

*Remaining     \$0*

*All purchasing has been completed. No additional expenditures are being charged to this project.*

**If you feel there is additional info that would be beneficial to giving me a better feel of overall status of the grant, please feel free to include that.**

*No additional information is being furnished at this time.*