

Nevada
Environmental
Restoration
Project

DOE/NV--971-REV. 1



Corrective Action Plan for Corrective Action Unit 168: Area 25 and 26 Contaminated Materials and Waste Dumps, Nevada Test Site, Nevada

Controlled Copy No.: _____

Revision: 1

December 2006

Environmental Restoration
Project



U.S. Department of Energy
National Nuclear Security Administration
Nevada Site Office

DISCLAIMER

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the U.S. Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced directly from the best available copy.

Available for sale to the public from:

U.S. Department of Commerce
National Technical Information Service
5285 Port Royal Road
Springfield, VA 22161-0002
Telephone: (800) 553-6847
Fax: (703) 605-6900
E-mail: orders@ntis.gov
Online ordering: <http://www.ntis.gov/ordering.htm>

Available electronically at <http://www.osti.gov/bridge>.

Available for a processing fee to the U.S. Department of Energy and its contractors, in paper, from:

U.S. Department of Energy
Office of Scientific and Technical Information
P.O. Box 62
Oak Ridge, TN 37831-0062
Telephone: (865) 576-8401
Fax: (865) 576-5728
E-mail: reports@adonis.osti.gov

**CORRECTIVE ACTION PLAN
FOR CORRECTIVE ACTION UNIT 168:
AREA 25 AND 26 CONTAMINATED
MATERIALS AND WASTE DUMPS,
NEVADA TEST SITE, NEVADA**

**U.S. Department of Energy
National Nuclear Security Administration
Nevada Site Office
Las Vegas, Nevada**

Controlled Copy No. _____

Revision: 1

December 2006

THIS PAGE INTENTIONALLY LEFT BLANK

**CORRECTIVE ACTION PLAN
FOR CORRECTIVE ACTION UNIT 168:
AREA 25 AND 26 CONTAMINATED
MATERIALS AND WASTE DUMPS,
NEVADA TEST SITE, NEVADA**

Approved By: SIGNATURE APPROVED
Kevin J. Cabbie
Federal Sub-Project Director
Industrial Sites Sub-Project

Date: 12/05/2006

Approved By: SIGNATURE APPROVED
John B. Jones
Acting Federal Project Director
Environmental Restoration Project

Date: 12/05/2006

THIS PAGE INTENTIONALLY LEFT BLANK

TABLE OF CONTENTS

ACRONYMS AND ABBREVIATIONS	ix
EXECUTIVE SUMMARY	xi
1.0 INTRODUCTION	1
1.1 PURPOSE	1
1.2 SCOPE	1
1.3 CAP CONTENTS	19
2.0 DETAILED SCOPE OF WORK	21
2.1 CORRECTIVE ACTIONS	21
2.1.1 Alternative 1 - No Further Action.....	21
2.1.2 Alternative 2 - Clean Closure	21
2.1.2.1 CAS 25-16-01, Construction Waste Pile	21
2.1.2.2 CAS 25-23-13, ETL-Lab Radioactive Contamination	22
2.1.2.3 CAS 25-23-18, Radioactive Material Storage	22
2.1.2.4 CAS 26-08-01, Waste Dump/Burn Pit.....	23
2.1.2.5 CAS 26-17-01, Pluto Waste Holding Area.....	24
2.1.2.6 CAS 26-19-02, Contaminated Waste Dump #2.....	24
2.1.3 Alternative 3 - Close in Place with Administrative Controls	24
2.1.3.1 CAS 25-16-03, MX Construction Landfill	24
2.1.3.2 CAS 25-23-02, Radioactive Storage RR Cars	25
2.1.3.3 CAS 25-99-16, USW G3	25
2.2 CONSTRUCTION QUALITY ASSURANCE/QUALITY CONTROL	25
2.2.1 Construction Field Sample Collection Activities	25
2.2.2 Construction Laboratory/Analytical Data Quality Indicators.....	26
2.3 WASTE MANAGEMENT	26
2.3.1 TPH Waste	26
2.3.2 Sanitary Waste/Construction Debris.....	26
2.3.3 TSCA-Regulated Waste.....	26
2.3.4 Hazardous Waste	26
2.3.5 Mixed Waste	27
2.3.6 Asbestos-Containing Material	27
2.3.7 Low-Level Waste.....	27
2.3.8 Decontamination Waste	27
2.3.9 Personal Protective Equipment.....	27
2.3.10 Waste Minimization.....	28
2.4 CONFIRMATION OF CORRECTIVE ACTIONS	28
2.4.1 No Further Action Sites	28
2.4.2 Clean Closure Sites	28
2.4.2.1 CAS 25-16-01, Construction Waste Pile	29
2.4.2.2 CAS 25-23-13, ETL-Lab Radioactive Contamination	29
2.4.2.3 CAS 25-23-18, Radioactive Material Storage	29
2.4.2.4 CAS 26-08-01, Waste Dump/Burn Pit.....	29
2.4.2.5 CAS 26-17-01, Pluto Waste Holding Area.....	30

TABLE OF CONTENTS (continued)

2.4.2.6	CAS 26-19-02, Contaminated Waste Dump #2.....	30
2.4.3	Closure in Place with Administrative Controls Sites.....	30
2.4.3.1	CAS 25-16-03, MX Construction Landfill	30
2.4.3.2	CAS 25-23-02, Radioactive Storage RR Cars	30
2.4.3.3	CAS 25-99-16, USW G3	30
2.4.4	Laboratory/Analytical Data Quality Indicators	31
2.5	PERMITS.....	32
2.5.1	<i>National Environmental Policy Act</i> Checklist.....	32
2.5.2	NNSA/NSO Real Estate/Operations Permit	32
2.5.3	Radiological Work Permit	33
2.5.4	Utility Clearances and Excavation Permits	33
3.0	SCHEDULE.....	35
4.0	POST-CLOSURE PLAN.....	37
4.1	INSPECTIONS	37
4.2	MONITORING.....	37
4.3	MAINTENANCE AND REPAIR.....	37
5.0	REFERENCES	39

LIBRARY DISTRIBUTION LIST

LIST OF FIGURES

FIGURE 1.	LOCATION OF THE NTS AND CAU 168, AREA 25 AND 26 CONTAMINATED MATERIALS AND WASTE DUMPS	2
FIGURE 2.	CAU 168 AREA 25 CORRECTIVE ACTION SITES	3
FIGURE 3.	CAU 168 AREA 26 CORRECTIVE ACTION SITES	4
FIGURE 4.	CAS 25-16-01; CONSTRUCTION WASTE PILE.....	5
FIGURE 5.	CAS 25-16-03; MX CONSTRUCTION LANDFILL	6
FIGURE 6.	CAS 25-19-02; WASTE DISPOSAL SITE	7
FIGURE 7.	CAS 25-23-02; RADIOACTIVE STORAGE RR CARS	8
FIGURE 8.	CAS 25-23-13; ETL-LAB RADIOACTIVE CONTAMINATION	9
FIGURE 9.	CAS 25-23-18; RADIOACTIVE MATERIAL STORAGE	10
FIGURE 10.	CAS 25-34-01; NRDS CONTAMINATED BUNKER	11
FIGURE 11.	CAS 25-34-02; NRDS CONTAMINATED BUNKER	12
FIGURE 12.	CAS 25-99-16; USW G3.....	13
FIGURE 13.	CAS 26-08-01; WASTE DUMP/BURN PIT	14
FIGURE 14.	CAS 26-17-01; PLUTO WASTE HOLDING AREA	15
FIGURE 15.	CAS 26-19-02; CONTAMINATED WASTE DUMP #2	16

TABLE OF CONTENTS (continued)

LIST OF TABLES

TABLE 1. CAU 168 CLOSURE ACTIVITIES	17
TABLE 2. CLEANUP CRITERIA FOR CAU 168	21
TABLE 3. ETL-LAB RADIOACTIVE CONTAMINATION, EQUIPMENT TO BE REMOVED	22

APPENDICES

APPENDIX A.1 - ENGINEERING SPECIFICATIONS AND DRAWINGS
APPENDIX A.2 - SAMPLING AND ANALYSIS PLAN
APPENDIX A.3 - PROJECT ORGANIZATION

THIS PAGE INTENTIONALLY LEFT BLANK

ACRONYMS AND ABBREVIATIONS

ACM	asbestos-containing material
BN	Bechtel Nevada
CA	contamination area
CADD	Corrective Action Decision Document
CAIP	Corrective Action Investigation Plan
CAP	Corrective Action Plan
CAS	Corrective Action Site
CAU	Corrective Action Unit
COC	contaminant of concern
CR	Closure Report
Cs-137	cesium-137
DOE	U.S. Department of Energy
DOE/NV	U.S. Department of Energy, Nevada Operations Office
DQI	data quality indicators
DQO	data quality objective
E-MAD	Engine Maintenance, Assembly, and Disassembly
EPA	U.S. Environmental Protection Agency
ETL	Engine Test Laboratory
FFACO	<i>Federal Facility Agreement and Consent Order</i>
ft	foot (feet)
HEPA	high-efficiency particulate air
HW	hazardous waste
ISOCS	In-Situ Object Counting System
LLW	low-level waste
m	meter(s)
m ³	cubic meter(s)
mg/kg	milligram(s) per kilogram
MW	mixed waste
MX	Missile Experiment
NAC	Nevada Administrative Code
NDEP	Nevada Division of Environmental Protection

ACRONYMS AND ABBREVIATIONS (continued)

NEPA	<i>National Environmental Policy Act</i>
NNSA/NSO	U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office
NNSA/NV	U.S. Department of Energy, National Nuclear Security Administration Nevada Operations Office
NRDS	Nuclear Rocket Development Station
NSTec	National Security Technologies, LLC
NTS	Nevada Test Site
NV/YMP	Nevada/Yucca Mountain Project
OI	Operating Instruction
PCBs	polychlorinated biphenyls
pCi/g	picoCuries per gram
PPE	personal protective equipment
QA/QC	quality assurance/quality control
REOP	Real Estate/Operations Permit
RMSF	Radioactive Material Storage Facility
RPD	relative percent difference
RR	railroad
RWP	Radiological Work Permit
Sr-90	strontium-90
TPH	total petroleum hydrocarbons
TSCA	<i>Toxic Substances Control Act</i>
TSD	treatment, storage, and disposal
U-234	uranium-234
U-235	uranium-235
UR	use restriction
USW	Underground Southern Nevada Well
yd ³	cubic yard(s)

EXECUTIVE SUMMARY

Corrective Action Unit (CAU) 168 is identified in the *Federal Facility Agreement and Consent Order* of 1996 as Area 25 and 26 Contaminated Materials and Waste Dumps. CAU 168 consists of twelve Corrective Action Sites (CASs) in Areas 25 and 26 of the Nevada Test Site, which is approximately 105 kilometers (65 miles) northwest of Las Vegas, Nevada. The CASs contain surface and subsurface debris, impacted soil, and contaminated materials.

Site characterization activities were conducted in 2002, and the results are presented in the Corrective Action Decision Document (CADD) for CAU 168 (U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office [NNSA/NSO], 2006). Site characterization results indicated that soil at several sites exceeded the clean-up criteria for total petroleum hydrocarbons (TPH), polychlorinated biphenyls (PCBs), and radionuclides.

The Nevada Division of Environmental Protection approved the proposed corrective actions specified in the CADD (NNSA/NSO, 2006). The approved corrective actions include no further action, clean closure, and closure in place with administrative controls.

No further action will be implemented at the following CASs, as no contaminants of concern were identified:

- CAS 25-19-02, Waste Disposal Site
- CAS 25-34-01, NRDS Contaminated Bunker
- CAS 25-34-02, NRDS Contaminated Bunker

Clean closure will be implemented at the following CASs:

- CAS 25-16-01, Construction Waste Pile: This site contains subsurface construction debris in two target area locations. Approximately 77 cubic meters (m^3) (100 cubic yards [yd^3]) of surface debris present in a small mound in Target Area 1 will be removed and properly disposed. Approximately 1,617 m^3 (2,100 yd^3) of subsurface construction debris in Target Area 1 and approximately 3.85 m^3 (5 yd^3) of subsurface construction debris in Target Area 2 will be excavated and properly disposed. The excavations will be backfilled with clean fill. In addition, approximately 1.5 m^3 (2 yd^3) of TPH-impacted soil will be excavated from Target Area 1 and properly disposed. Prior to backfilling, the TPH-impacted soil excavation will be sampled to verify the closure objectives have been met.
- CAS 25-23-13, ETL-Lab Radioactive Contamination: This site consists of the following radiologically impacted equipment: posted fume hood, oven, paddle mixer, non-posted fume hood, twin shell dry blender, and rooftop high-efficiency particulate air units. The contaminated equipment, ventilation system, and associated duct work will be removed and disposed. The remaining structure will be decontaminated, if necessary, and a radiological survey will be performed to verify removal of contamination.
- CAS 25-23-18, Radioactive Material Storage: This site is impacted with TPH, PCBs, uranium-234, uranium-235, strontium-90, and cesium-137. A total volume of approximately 7 m^3 (9 yd^3) of soil will be excavated and disposed. Samples will be collected from the excavations to verify the closure objectives have been met prior to backfilling. Steel storage casks, discarded equipment/materials including solid lead items located between the “M” and “N” railroad (RR) spurs, and other miscellaneous surface debris including dicalite bags and a

transportainer will be removed and disposed. The equipment/materials consists of sanitary waste and low-level waste and will be segregated prior to disposal. A radiological survey will be performed in the area after removal of these items. If possible, the footprint of the inner fenced area will be reduced depending on radiological survey results.

- CAS 26-08-01, Waste Dump/Burn Pit: This site contains surface construction debris, asbestos-containing material (ACM), and approximately 0.7 m^3 (1 yd^3) of TPH-impacted soil. The TPH-impacted soil will be excavated and disposed. Prior to backfilling, the excavation will be sampled to verify the closure objectives have been met. Approximately 847 m^3 ($1,100 \text{ yd}^3$) of surface construction debris and ACM will be removed, segregated, and properly disposed.
- CAS 26-17-01, Pluto Waste Holding Area: The site contains approximately 1.5 m^3 (2 yd^3) of TPH-impacted soil and approximately 2.1 m^3 (3 yd^3) of PCB-impacted soil. The impacted soil will be excavated and disposed. Prior to backfilling, the excavations will be sampled to verify the closure objectives have been met. In addition, the outlet of a drainage pipe will be sealed with grout.
- CAS 26-19-02, Contaminated Waste Dump #2: This site contains buried debris in a concrete retention structure. The debris includes radiologically contaminated metallic debris, solid lead items, and approximately 460 m^3 (600 yd^3) of construction debris. The debris will be excavated, segregated from the soil, and properly disposed. Although no COCs were identified in the soil during site characterization (NNSA/NSO, 2006), if contamination is identified during closure activities, the soil will be properly disposed. The remaining concrete retention structure will be decontaminated, if necessary, and a radiological survey will be performed to verify removal of contamination. The excavation will be backfilled with clean soil. Clean overburden soil may be used as backfill material.

Closure in place with administrative controls will be implemented at the following CASs:

- CAS 25-16-03, MX Construction Landfill: This site consists of two subsurface disposal cells containing buried construction debris. No COCs were identified at this site during site characterization (NNSA/NSO, 2006). Approximately 7.7 m^3 (10 yd^3) of metal conduit will be removed from the surface and disposed as a best management practice. An engineered soil cover will be installed with a minimum thickness of 0.6 meters (2 feet) at a 2 to 4 percent slope. Surface runoff controls will be put in place. Use restriction (UR) warning signs will be posted, and a three-strand wire fence will be installed.
- CAS 25-23-02, Radioactive Storage RR Cars: This site contains nineteen RR cars that are located at the Radioactive Material Storage Facility. The RR cars will be closed in place with administrative controls. UR warning signs will be posted.
- CAS 25-99-16, USW G3: This site contains a radiological source that was entombed in a subsurface borehole/well. UR warning signs will be posted.

1.0 INTRODUCTION

Corrective Action Unit (CAU) 168 is listed in the *Federal Facility Agreement and Consent Order* (FFACO) of 1996 as Area 25 and 26 Contaminated Materials and Waste Dumps and consists of twelve Corrective Action Sites (CASs) located in Areas 25 and 26 of the Nevada Test Site (NTS) (Figure 1). The NTS is located approximately 105 kilometers (65 miles) northwest of Las Vegas, Nevada. The twelve CASs are shown in Figure 2 through Figure 15 and include:


- CAS 25-16-01, Construction Waste Pile
- CAS 25-16-03, MX Construction Landfill
- CAS 25-19-02, Waste Disposal Site
- CAS 25-23-02, Radioactive Storage RR Cars
- CAS 25-23-13, ETL-Lab Radioactive Contamination
- CAS 25-23-18, Radioactive Material Storage
- CAS 25-34-01, NRDS Contaminated Bunker
- CAS 25-34-02, NRDS Contaminated Bunker
- CAS 25-99-16, USW G3
- CAS 26-08-01, Waste Dump/Burn Pit
- CAS 26-17-01, Pluto Waste Holding Area
- CAS 26-19-02, Contaminated Waste Dump #2


1.1 PURPOSE

This Corrective Action Plan (CAP) presents the detailed scope of work required to accomplish the closure alternatives specified in the Corrective Action Decision Document (CADD) for CAU 168 (U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office [NNSA/NSO], 2006). Information on the site history and the plan to characterize the CAU are located in the Corrective Action Investigation Plan (CAIP) (U.S. Department of Energy, National Nuclear Security Administration Nevada Operations Office [NNSA/NV], 2001). Site characterization activities were performed in 2002, and the results are reported in Appendix A of the CADD (NNSA/NSO, 2006). The CADD also proposes the appropriate corrective actions for each CAS.

1.2 SCOPE

The approved closure activities for CAU 168 include removal of debris and excavation of impacted soil. Table 1 presents a summary of CAS-specific closure activities and contaminants of concern (COCs). Specific details of the corrective actions to be performed at each CAS are presented in Section 2.0 of this report.








FIGURE 3
CAU 168 AREA 26 CORRECTIVE ACTION SITES









FIGURE 4
CAS 25-16-01; CONSTRUCTION WASTE PILE





























TABLE 1. CAU 168 CLOSURE ACTIVITIES

CAS	Name	Closure Method	Contaminants of Concern	Scope of Work
25-16-01	Construction Waste Pile	Clean Closure	TPH	<ul style="list-style-type: none"> Remove and dispose of surface construction debris (approximately 100 yd³) Excavate and dispose of subsurface construction debris (approximately 2105 yd³) Excavate and dispose of TPH-impacted soil (approximately 2 yd³) Collect verification samples Backfill excavations
25-16-03	MX Construction Landfill	Closure In Place	None	<ul style="list-style-type: none"> Remove and dispose of metal conduit (approximately 10 yd³) Install an engineered soil cover Install a three-strand wire fence Post UR warning signs and implement administrative controls
25-19-02	Waste Disposal Site	No Further Action	None	None
25-23-02	Radioactive Storage RR Cars	Closure In Place	Radiological Debris	<ul style="list-style-type: none"> Post UR warning signs and implement administrative controls
25-23-13	ETL-Lab Radioactive Contamination	Clean Closure	Radiological Debris	<ul style="list-style-type: none"> Remove and dispose of radiologically impacted equipment, ventilation system, and associated duct work Perform radiological survey and decontaminate remaining structure, if necessary
25-23-18	Radioactive Material Storage	Clean Closure	TPH, PCBs, lead, U-234, U-235, Sr-90, Cs-137	<ul style="list-style-type: none"> Remove, segregate, and dispose of sanitary, radiologically impacted, and lead-impacted discarded equipment, materials, and debris Excavate and dispose of impacted soil (approximately 9 yd³) Collect verification samples Backfill excavations Perform radiological survey
25-34-01	NRDS Contaminated Bunker	No Further Action	None	None
25-34-02	NRDS Contaminated Bunker	No Further Action	None	None
25-99-16	USW G3	Closure In Place	None	<ul style="list-style-type: none"> Post UR warning signs and implement administrative controls

TABLE 1. CAU 168 CLOSURE ACTIVITIES (CONTINUED)

CAS	Name	Closure Method	Contaminants of Concern	Scope of Work
26-08-01	Waste Dump/Burn Pit	Clean Closure	TPH, ACM	<ul style="list-style-type: none"> Remove, segregate, and dispose of surface debris and ACM (approximately 1,100 yd³) Excavate and dispose of TPH-impacted soil (approximately 1 yd³) Collect verification samples Backfill excavation
26-17-01	Pluto Waste Holding Area	Clean Closure	TPH, PCBs	<ul style="list-style-type: none"> Excavate and dispose of TPH-impacted soil (approximately 2 yd³) Excavate and dispose of PCB-impacted soil (approximately 3 yd³) Collect verification samples Backfill excavations Grout outlet of drainage pipe
26-19-02	Contaminated Waste Dump #2	Clean Closure	Radiological Debris, lead	<ul style="list-style-type: none"> Excavate, segregate, and dispose of radiologically impacted debris, solid lead items, and construction debris Backfill excavation Perform radiological survey and decontaminate remaining concrete retention structure, if necessary

ACM: asbestos-containing material

CAS: Corrective Action Site

Cs-137: cesium-137

ETL: Engine Test Laboratory

MX: Missile Experiment

NRDS: Nuclear Rocket Development Station

PCBs: polychlorinated biphenyls

RR: railroad

Sr-90: strontium-90

TPH: total petroleum hydrocarbons

U-234: uranium-234

U-235: uranium-235

UR: use restriction

USW: Underground Southern Nevada Well

yd³: cubic yard(s)

1.3 CAP CONTENTS

This CAP is comprised of the following sections and appendices:

- Section 1.0 - Introduction
- Section 2.0 - Detailed Scope of Work
- Section 3.0 - Schedule
- Section 4.0 - Post-Closure Plan
- Section 5.0 - References
- Appendix A.1 - Engineering Specifications and Drawings
- Appendix A.2 - Sampling and Analysis Plan
- Appendix A.3 - Project Organization
- Library Distribution List

Appendix A.2 is included in this CAP as required by the FFACO outline but does not contain any material. Sufficient detail on the type, number, and location of verification samples to be collected to verify site closure activities has been provided in Section 2.4.2 of this report.

This report was primarily developed using information and guidance from the following documents:

- *Federal Facility Agreement and Consent Order* (FFACO, 1996)
- CAU 168 CAIP (NNSA/NV, 2001)
- CAU 168 CADD (NNSA/NSO, 2006)

THIS PAGE INTENTIONALLY LEFT BLANK

2.0 DETAILED SCOPE OF WORK

2.1 CORRECTIVE ACTIONS

The corrective action alternatives for each CAS are identified in the CADD (NNSA/NSO, 2006) and have been approved by the Nevada Division of Environmental Protection (NDEP). The approved alternatives include no further action, clean closure, and closure in place with administrative controls. The objectives of the corrective action alternatives are to prevent or mitigate adverse environmental impacts due to exposure and migration of surface and subsurface contamination. The specific tasks to be completed for each CAS are presented in the following sections. Figure 4 through Figure 15 provide details for each of the twelve CASs.

2.1.1 Alternative 1 - No Further Action

No further action will be conducted at the following sites, as no COCs were identified during site characterization (NNSA/NSO, 2006):

- CAS 25-19-02, Waste Disposal Site (Figure 6)
- CAS 25-34-01, NRDS Contaminated Bunker (Figure 10)
- CAS 25-34-02, NRDS Contaminated Bunker (Figure 11)

2.1.2 Alternative 2 - Clean Closure

Table 2 lists the cleanup criteria for CAU 168. Confirmation of achieving site closure objectives is discussed in Section 2.4 of this report.

TABLE 2. CLEANUP CRITERIA FOR CAU 168

Contaminant of Concern	Cleanup Action Level	Reference
Total Petroleum Hydrocarbons	100 mg/kg	NAC, 2002
Polychlorinated Biphenyls	0.7 mg/kg	EPA, 2003
Cesium-137	12.2 pCi/g	NDEP, 2004
Uranium-234	143 pCi/g	NDEP, 2004
Uranium-235	17.6 pCi/g	NDEP, 2004
Strontium-90	838 pCi/g	NDEP, 2004

EPA: U.S. Environmental Protection Agency
mg/kg: milligrams per kilogram
NAC: Nevada Administrative Code
NDEP: Nevada Division of Environmental Protection
pCi/g: picoCuries per gram

2.1.2.1 CAS 25-16-01, Construction Waste Pile

The site is located approximately 152 meters (m) (500 feet [ft]) south of the Engine Maintenance, Assembly, and Disassembly (E-MAD) Facility (Figure 4). The site consists of two areas (Target Area 1 and Target Area 2). Target Area 1 consists of approximately 1,617 cubic meters (m³) (2,100 cubic yards [yd³]) of subsurface construction debris, approximately 77 m³

(100 yd³) of debris in a small mound, and approximately 1.5 m³ (2 yd³) of soil impacted with total petroleum hydrocarbons (TPH). Target Area 2 consists of approximately 3.85 m³ (5 yd³) of subsurface construction debris. Clean closure will be accomplished by removal and disposal of construction debris and TPH-impacted soil.

The TPH-impacted soil is located in the northern portion of Target Area 1 and will be excavated and properly disposed at the Area 6 Hydrocarbon Landfill. The extent of the excavation will be guided by field screening results for TPH. A minimum of five verification samples, one from each side wall and one from the floor, will be collected and analyzed for TPH. If verification sample results indicate that the action level is exceeded, additional soil will be removed, and additional verifications samples will be collected. Upon verifying that the TPH-impacted soil has been removed, the excavation will be backfilled with clean soil and contoured to the approximate surrounding grade.

2.1.2.2 CAS 25-23-13, ETL-Lab Radioactive Contamination

The site consists of radiologically impacted equipment, rooftop vents, a high-efficiency particulate air (HEPA) ventilation system, and associated duct work located in Building 25-3124, the Engine Test Laboratory (ETL). Table 3 lists the radiologically impacted equipment in the facility. The site will be clean closed by removing and properly disposing of the radiologically impacted equipment, ventilation system, and associated duct work (internal and external) to the facility. A schematic of the building showing the relative locations of the equipment to be removed is presented in Figure 8. If necessary to facilitate the removal and disposal of the contaminated equipment listed in Table 3, non-contaminated items and materials may need to be removed and disposed as sanitary waste. This may include partial or complete demolition of the building. If residual contamination is determined to be present in areas where the contaminated equipment resided, the impacted area(s) will be decontaminated to surface contamination limits specified in the Nevada/Yucca Mountain Project (NV/YMP) Radiological Control Manual (U.S. Department of Energy, Nevada Operations Office [DOE/NV], 2004). Decontamination will continue until levels are below the NV/YMP Radiological Control Manual limits.

TABLE 3. ETL-LAB RADIOACTIVE CONTAMINATION, EQUIPMENT TO BE REMOVED

Equipment Item	Location
Posted Fume Hood	Clean Room
Oven	Clean Room
Paddle Mixer	Flow Bay
Non-posted Fume Hood	Interior of Building
Twin Shell Dry Blender	Flow Bay
Rooftop HEPA units	Interior/Exterior of Building

2.1.2.3 CAS 25-23-18, Radioactive Material Storage

The site is located in the Radioactive Material Storage Facility (RMSF) north of the turnoff from Road H to the E-MAD Facility and is composed of approximately 140 acres within two fenced perimeters (Figure 9). Seven railroad (RR) spurs extending from a main RR line exist within the inner chainlink fence. The site contains various sanitary and radiologically impacted discarded equipment and materials including fifteen steel storage casks; two gas cylinders; a pallet of

dicalite bags located on the blue flatcar on RR spur “S;” a discarded equipment/materials pile including solid lead items located between RR spurs “M” and “N;” a transportainer containing a drum labeled “lithium hydride,” HEPA filters, a vacuum cleaner, bagged electrical cables, and other miscellaneous equipment parts; and other miscellaneous surface debris. The site also consists of soil impacted with TPH, polychlorinated biphenyls (PCBs), and radiological COCs including uranium-234 (U-234), uranium-235 (U-235), strontium-90 (Sr-90), and cesium-137 (Cs-137).

Two TPH-impacted areas were identified. The first is located between the RR tracks in the South Bunker and is approximately 1.5 m^3 (2 yd^3) in volume. The second TPH-impacted area is located at the footprint of the discarded equipment pile between RR spurs “M” and “N” and is approximately 1.5 m^3 (2 yd^3) in volume. The PCB-impacted area is located near RR spur “Q” and is approximately 0.8 m^3 (1 yd^3) in volume (Figure 9).

Radiologically impacted soil areas were discovered in four locations (Figure 9). The total volume of radiologically impacted soil is approximately 3 m^3 (4 yd^3). Radiological contamination was confined to a few scattered hotspot locations on the ground surface near various RR spurs and abandoned equipment areas. U-234, U-235, and Cs-137 were discovered at one surface location outside of the chainlink fence on the west side of the site. Sr-90 and Cs-137 were found near RR spur “O.” Cs-137 was found near RR spurs “S” and “M.”

Closure activities will consist of removal and proper disposal of the discarded equipment and materials and impacted soil. Radiological surveys will be conducted on the equipment and materials to segregate radiologically impacted items from sanitary waste. The extent of excavations of TPH-impacted soil will be guided by field screening results for TPH.

Radiological surveys of the soil will provide data to determine the extent of the excavations at radiologically impacted soil locations. For removal of soil areas impacted at the surface to a depth of 6 inches, a minimum of two verification samples, one from a randomly selected sidewall and one from the floor, will be collected and analyzed. If the impacted area exceeds 6 inches in depth, a minimum of five verification samples, one from each sidewall and one from the floor, will be collected and analyzed. If verification sample results indicate that an action level identified in Table 2 of this report is exceeded, additional soil will be removed, and additional verifications samples will be collected. Upon verifying that the impacted soil has been removed, the excavations will be backfilled with clean soil and contoured to the approximate surrounding grade. A radiological survey of the area will be performed after closure activities, and, if possible, the footprint of the inner fenced area will be reduced.

2.1.2.4 CAS 26-08-01, Waste Dump/Burn Pit

The site is located east of Building 26-2203 in Area 26 of the NTS (Figure 13) and consists of a waste dump containing approximately 0.7 m^3 (1 yd^3) of TPH-impacted soil and approximately 847 m^3 ($1,100 \text{ yd}^3$) of surface construction debris and asbestos-containing material (ACM). The surface debris and ACM is scattered approximately 240 m (800 ft) along the top and bottom of a sloped arroyo and includes discolored rocks, rusted drums/cans, rebar, concrete, cinder blocks, asphalt, wood, steel, and wire.

Closure activities will consist of excavation and disposal of TPH-impacted soil and removal, segregation, and disposal of surface debris and ACM. The extent of excavation of TPH-impacted soil will be guided by field screening results for TPH. A minimum of five verification samples, one from each side wall and one from the floor of the excavation, will be collected and analyzed. If verification sample results indicate that the action level is exceeded,

additional soil will be removed, and additional verifications samples will be collected. Upon verifying that the TPH-impacted soil has been removed, the excavation will be backfilled with clean soil and contoured to the approximate surrounding grade.

2.1.2.5 CAS 26-17-01, Pluto Waste Holding Area

The site is located northeast of Building 26-2203 in Area 26 of the NTS (Figure 14). The site consists of 90 m (300 ft) of buried clay pipe, a small concrete wall at the pipe outfall, and an evaporation pond. Within the evaporation pond, approximately 1.5 m^3 (2 yd^3) of TPH-impacted soil and approximately 2.1 m^3 (3 yd^3) of PCB-impacted soil is present.

Closure activities will consist of sealing the outfall pipe and excavating and disposing of TPH- and PCB-impacted soil. The extent of excavation of TPH-impacted soil will be guided by field screening results for TPH. If an excavation is less than 6 inches in depth, a minimum of two verification samples, one from a randomly selected sidewall and one from the floor, will be collected and analyzed. If an excavation exceeds 6 inches in depth, a minimum of five verification samples, one from each sidewall and one from the floor, will be collected and analyzed. If verification sample results indicate that an action level is exceeded, additional soil will be removed, and additional verifications samples will be collected. Once verification sample results indicate that concentrations of contaminants remaining onsite are below action levels, the excavations will be backfilled with clean fill and contoured to the approximate surrounding grade.

2.1.2.6 CAS 26-19-02, Contaminated Waste Dump #2

The site is located approximately 480 m (1,600 ft) southwest of Building 26-2203 in Area 26 of the NTS and consists of buried debris in a concrete retention structure (Figure 15). The buried debris consists of radiologically impacted items including a 0.9-m (3-ft) diameter steel ring and a 1.5-m (5-ft) long, 0.3-m (1-ft) diameter flanged steel pipe, solid lead items, and approximately 462 m^3 (600 yd^3) of construction debris. No COCs were identified in the soil; however, if soil contamination is identified by radiological surveys during closure activities, the soil will be properly disposed. Closure activities will consist of removal, segregation, and disposal of the construction debris, solid lead items, and radiologically impacted articles. A radiological survey of the remaining concrete retention structure will be performed. Areas of residual contamination that are above the surface contamination limits specified in the NV/YMP Radiological Control Manual will be decontaminated using appropriate methods (DOE/NV, 2004). The excavation will then be backfilled with clean fill and graded to the approximate surrounding grade. Clean overburden soil may be used as backfill material. A final radiological survey will be completed after closure activities.

2.1.3 Alternative 3 - Close in Place with Administrative Controls

2.1.3.1 CAS 25-16-03, MX Construction Landfill

This site consists of two subsurface disposal cells containing buried construction debris (Figure 5). Approximately 0.7 m^3 (10 yd^3) of metal conduit is present on the surface and will be removed and disposed as a best management practice. Process knowledge confirms that no hazardous or radioactive waste was buried at the site, and no COCs were identified at this site during site characterization (NNSA/NSO, 2006).

The site will be closed in place, and a use restriction (UR) will be implemented to prohibit any unauthorized intrusive activity. An engineered soil cover will be installed with a minimum thickness of 0.6 m (2 ft) at a 2 to 4 percent slope. Surface runoff controls (i.e., riprap) will also be put in place. UR warning signs will be posted, and a three-strand wire fence will be installed. The corrective actions will be confirmed by visual inspection and photographic documentation of the final site conditions, and the cover will be as-built surveyed. Annual site inspections will be required to ensure that the signs are intact and legible and that the UR is maintained (Section 4.0).

2.1.3.2 CAS 25-23-02, Radioactive Storage RR Cars

This site includes nineteen RR cars located within the inner perimeter fencing of the RMSF on six of the seven RR spurs in the yard (Figure 7). The RR cars will be closed in place, and a UR will be implemented to prohibit any unauthorized intrusive activity and restrict access to the RR cars. UR warning signs will be posted to communicate the UR. The corrective actions will be confirmed by visual inspection and photographic documentation of the final site conditions. Annual site inspections will be required to ensure that the signs are intact and legible and that the UR is maintained (Section 4.0).

2.1.3.3 CAS 25-99-16, USW G3

This site contains a radiological source that was entombed in a subsurface borehole/well (Figure 12). A review of historical documentation did not indicate any COCs were likely to be present. No site characterization was completed (NNSA/NSO, 2006). The site will be closed in place, and a UR will be implemented to prohibit unauthorized intrusive activity. UR warning signs will be posted. The corrective actions will be confirmed by visual inspection and photographic documentation of the final site conditions. Annual site inspections will be required to ensure that the signs are intact and legible and that the UR is maintained (Section 4.0).

2.2 CONSTRUCTION QUALITY ASSURANCE/QUALITY CONTROL

Construction activities are limited to excavation and backfilling, debris removal, site posting, and the installation of a native soil cover over the existing footprint of the construction landfill at CAS 25-16-03, MX Construction Landfill. Engineering drawings for the landfill cover at CAS 25-16-03 are provided in Appendix A.

2.2.1 Construction Field Sample Collection Activities

Soil samples will be collected for the purpose of waste stream characterization and to verify that the closure objectives have been met. Sample collection activities are addressed in Section 2.4 of this report.

At CAS 25-16-03, MX Construction Landfill, field density tests will be performed in three randomly selected locations per acre in the first 8-inch layer of soil to verify that the fill is compacted to a minimum of 85 percent density. After it is verified that the compaction method used in the first layer of soil meets this standard, the remaining layers will be compacted by the same means as the first layer.

2.2.2 Construction Laboratory/Analytical Data Quality Indicators

CAU 168 closure activities are limited to debris removal, site posting, non-structural excavation and backfilling, and the installation of a native soil cover. Therefore, a construction quality assurance/quality control (QA/QC) plan is not required, and construction data quality indicators (DQIs) are not applicable.

2.3 WASTE MANAGEMENT

All waste will be managed and disposed according to applicable federal and state regulations, U.S. Department of Energy (DOE) Orders, and National Security Technologies, LLC, (NSTec) procedures. CAU 168 closure activities are expected to generate TPH waste, sanitary waste/construction debris, *Toxic Substances Control Act* (TSCA)-regulated waste, hazardous waste (HW), mixed waste (MW), ACM, and/or low-level waste (LLW). Confirmation of waste disposal will be included in the CAU 168 Closure Report (CR).

2.3.1 TPH Waste

TPH waste is anticipated to be generated at CAS 25-16-01 (Construction Waste Pile), CAS 25-23-18 (Radioactive Material Storage), CAS 26-08-01 (Waste Dump/Burn Pit), and CAS 26-17-01 (Pluto Waste Holding Area). All TPH waste will be screened for gamma-emitting radionuclides by In-Situ Object Counting System (ISOCs) analysis and/or laboratory analysis prior to disposal, if required. Upon receipt of the analytical results, the waste will be transported to the Area 6 Hydrocarbon Landfill for disposal.

2.3.2 Sanitary Waste/Construction Debris

Sanitary waste (e.g., non-impacted personal protective equipment [PPE] and general trash) and construction debris (e.g., wood, concrete, block, metal, and plastic) removed from sites will be randomly screened for radiological contamination. Once it is verified that the waste meets landfill acceptance criteria, it will be disposed appropriately in an onsite landfill.

2.3.3 TSCA-Regulated Waste

PCB waste is anticipated to be produced during the closure activities at CAS 26-17-01 (Pluto Waste Holding Area) and CAS 25-23-18 (Radioactive Material Storage). PCBs are classified by TSCA as a toxic waste and will be managed as such. All work shall follow the Title 40 Code of Federal Regulations 761, "Polychlorinated Biphenyls Manufacturing, Processing, Distribution in Commerce, and Use Prohibitions" (U.S. Environmental Protection Agency [EPA], 2003). The waste will be managed in a waste accumulation area onsite in appropriate containers. The waste will then be characterized by sampling and a profile for disposal prepared, if required. If required, the waste will be shipped to an approved offsite treatment, storage, and disposal (TSD) facility for disposal.

2.3.4 Hazardous Waste

HW is anticipated to be generated at CAS 26-19-02 (Contaminated Waste Dump #2) and CAS 25-23-18 (Radioactive Material Storage) in the form of solid lead and lithium hydride. HW will be properly characterized, packaged, and transported for disposal to a permitted offsite TSD

facility. HW will be managed according to Company Document CD-0442.006, "Hazardous Waste Management" (Bechtel Nevada [BN], 2006).

2.3.5 Mixed Waste

MW may be generated at CAS 26-19-02 (Contaminated Waste Dump #2) and/or CAS 25-23-18 (Radioactive Material Storage) in the form of contaminated solid lead if radiological survey results indicate that the lead does not meet landfill disposal limits. If MW is generated, it will be properly characterized, packaged, and transported for disposal at a permitted offsite TSD facility.

2.3.6 Asbestos-Containing Material

ACM will be generated at CAS 26-08-01 (Waste Dump/Burn Pit). At this site, ACM will be segregated from construction debris, packaged, and transported to the Area 23 Sanitary Landfill for disposal.

2.3.7 Low-Level Waste

LLW will be generated during CAU 168 closure activities in the form of radiologically impacted soil and debris. All LLW will be characterized by process knowledge, ISOCS analysis, laboratory analysis, and/or radiological screening, and a profile for disposal will be prepared. All LLW will be stored in radioactive materials areas and packaged in approved containers. After approval of a waste profile, the LLW will be transported to an appropriate onsite disposal facility.

2.3.8 Decontamination Waste

All equipment used in a contamination area (CA) will be surveyed prior to release from the CA. Any equipment that becomes radiologically contaminated during closure activities will be decontaminated onsite. Dry decontamination will be the preferred method. For larger pieces of equipment that cannot be effectively decontaminated using dry decontamination techniques, wet decontamination techniques shall be used over a drum or waste pile. For equipment that cannot be decontaminated over a drum or waste pile, a decontamination pad will be constructed by lining a bermed area large enough to hold the equipment. The equipment will be cleaned using a pressure washer/steam cleaner or rinsed. The rinsate will be solidified by mixing with clean soil. Smaller equipment and/or tools will be decontaminated with soap and water. If a decontamination pad is constructed, the plastic liner will be radiologically surveyed upon completion of the closure activities. The liner will be disposed at an appropriate disposal facility. Equipment impacted with PCBs will be decontaminated by double washing the equipment with soap and double rinsing with water under pressure. All rinsate, after solidification, will be characterized by sampling, and properly disposed.

2.3.9 Personal Protective Equipment

All PPE that becomes contaminated during closure activities will be disposed with the appropriate waste stream. All waste generated during closure activities will be properly disposed in either onsite landfills or at a permitted offsite TSD facility.

2.3.10 Waste Minimization

All work activities that generate waste will follow the NSTec waste minimization and pollution prevention program. Special care will be given to properly characterize and segregate the waste streams to avoid the generation of additional waste. Field test kits and radiological survey instruments will be used to guide excavations and minimize quantities of TPH-, PCB-, and radiologically impacted soil. The use of manual and mechanical equipment (e.g., front end loaders, dozers, excavators, grapple jaws, and screens) to segregate the debris from the soil will be used to minimize waste and optimize re-use of the segregated soil for backfill and area grading.

2.4 CONFIRMATION OF CORRECTIVE ACTIONS

Accurate and defensible analytical data will be collected to characterize waste and verify that the closure criteria have been met.

2.4.1 No Further Action Sites

No closure activities have been identified for the following sites, and confirmation of corrective action will not be required.

- CAS 25-19-02, Waste Disposal Site
- CAS 25-34-01, NRDS Contaminated Bunker (North Bunker)
- CAS 25-34-02, NRDS Contaminated Bunker (South Bunker)

2.4.2 Clean Closure Sites

Impacted soil will be removed from CAS 25-16-01 (Construction Waste Pile), CAS 25-23-18 (Radioactive Material Storage), CAS 26-08-01 (Waste Dump/Burn Pit), and CAS 26-17-01 (Pluto Waste Holding Area). The size and extent of the excavations will be guided by use of field screening instrumentation and/or test kits. After field screening indicates that impacted material is no longer present, verification soil samples will be collected from the excavations and submitted to an offsite laboratory for analysis. If analytical results for verification samples exceed the cleanup action levels listed in Table 2 of this document, additional soil will be removed from the area, and additional verification samples will be collected.

All samples will be collected by hand using disposable pre-cleaned or decontaminated sampling equipment (BN, 2002b). Samples will be collected directly from the excavation locations indicated in the following sections, or if the excavation poses a safety hazard to sampling personnel, from the center of a backhoe bucket of soil collected from the indicated locations. All samples will be collected in clean containers, labeled appropriately, sealed with a tamper seal, bagged, and placed on ice in a cooler for transport under a completed chain-of-custody (BN, 2002a). Samples will be analyzed by an approved offsite laboratory. Sample analysis will include laboratory analysis of QA/QC samples and will follow stringent QA/QC procedures. In addition, all sample analytical data will be reviewed and validated using data validation procedures. Any data determined not to be valid will be identified in the CR.

All samples will be labeled with a unique sample identification number using the CAS number followed by the sample number (e.g., 251601-V1). Waste characterization samples will also be named by using the CAS number followed by the sample number (e.g., 251601-W1). QA/QC

samples will be collected, including blind duplicate and matrix spike/matrix spike duplicate samples. Blind duplicate samples will be labeled with a unique sample number.

2.4.2.1 CAS 25-16-01, Construction Waste Pile

At CAS 25-16-01, corrective actions will be verified complete when the subsurface construction debris has been removed and dispositioned for proper disposal. Debris removal will be confirmed by visual inspection and photographic documentation of the excavation areas. Confirmation of TPH-impacted soil removal will be determined by verifying the analytical results for verification samples are less than the action level. The size and extent of the excavation will be guided by field screening results. A minimum of five soil samples, one from each side wall and one from the floor of the excavation, will be collected and analyzed. If analytical results for verification samples exceed action levels, additional soil will be removed from the excavation area, and additional verification samples will be collected.

2.4.2.2 CAS 25-23-13, ETL-Lab Radioactive Contamination

At CAS 25-23-13, corrective actions will include the removal of radiologically impacted equipment. Soil removal activities will not be performed at this CAS. Radiological surveys will be performed to verify removal of surface contamination. If residual contamination is present that requires decontamination, the area will be decontaminated to surface contamination limits specified in the NV/YMP Radiological Control Manual (DOE/NV, 2004).

2.4.2.3 CAS 25-23-18, Radioactive Material Storage

For CAS 25-23-18, removal and disposal of debris/discarded equipment, including sanitary waste, radiologically impacted debris, and lead, will be confirmed by visual inspection and photographic documentation. A radiological survey of the site will be performed to document final site conditions. Confirmation of impacted soil removal will be determined by verifying the analytical results for verification samples are less than the action levels specified in Table 2 of this report. The size and extent of TPH-impacted soil excavations will be guided by field screening results. The size and extent of the excavations at radiologically impacted locations will be determined by radiological survey results. For removal of soil areas impacted at the surface to a depth of 6 inches, a minimum of two verification samples, one from a randomly selected sidewall and one from the floor of the excavation, will be collected and analyzed. If the excavation exceeds 6 inches in depth, a minimum of five verification samples, one from each sidewall and one from the floor of the excavation, will be collected and analyzed. If analytical results for verification samples exceed action levels, additional soil will be removed, and additional verification samples will be collected.

2.4.2.4 CAS 26-08-01, Waste Dump/Burn Pit

At CAS 26-08-01, corrective actions will be determined complete when the surface debris has been removed and transported to an appropriate landfill for proper disposal. Sanitary debris and ACM removal will be confirmed by visual inspection and photographic documentation. Confirmation of TPH-impacted soil removal will be determined by verifying the analytical results for verification samples are less than the action level. The size and extent of the excavation will be guided by field screening results. A minimum of five soil samples, one from each side wall and one from the floor of the excavation, will be collected and analyzed. If

analytical results for verification samples exceed action levels, additional soil will be removed, and additional verification samples will be collected.

2.4.2.5 CAS 26-17-01, Pluto Waste Holding Area

For CAS 26-17-01, confirmation of TPH- and PCB-impacted soil removal will be determined by verifying the analytical results for verification samples are less than the action levels. The size and extent of the TPH-impacted soil excavation will be guided by field screening results. For removal of soil areas impacted at the surface to a depth of 6 inches, a minimum of two verification samples, one from a randomly selected sidewall and one from the floor of the excavation, will be collected and analyzed. If the excavation exceeds 6 inches in depth, a minimum of five verification samples, one from each sidewall and one from the floor of the excavation, will be collected and analyzed. If analytical results for verification samples exceed action levels, additional soil will be removed, and additional verification samples will be collected.

2.4.2.6 CAS 26-19-02, Contaminated Waste Dump #2

For CAS 26-19-02, corrective actions will be determined complete when all subsurface debris, including sanitary waste, radiologically impacted debris, and lead, has been removed and dispositioned for proper disposal. Debris removal will be confirmed by visual inspections and photographic documentation of the excavation area. A radiological survey of the remaining concrete retention structure will be performed. Areas of residual contamination that are above the surface contamination limits specified in the NV/YMP Radiological Control Manual will be decontaminated using appropriate methods (DOE/NV, 2004). A final radiological survey will be completed after closure activities are complete.

2.4.3 Closure in Place with Administrative Controls Sites

2.4.3.1 CAS 25-16-03, MX Construction Landfill

For CAS 25-16-03, corrective actions will include removal of surface debris and installation of an engineered cover, surface runoff controls, a three-strand wire fence, and UR warning signs. The corrective actions will be confirmed by visual inspection and photographic documentation of the final site conditions.

2.4.3.2 CAS 25-23-02, Radioactive Storage RR Cars

For CAS 25-23-02, corrective actions will include installation of UR warning signs. The corrective actions will be confirmed by visual inspection and photographic documentation of the final site conditions.

2.4.3.3 CAS 25-99-16, USW G3

For CAS 25-99-16, the corrective actions will include installation of UR warning signs. The corrective action will be confirmed by visual inspection and photographic documentation of the final site conditions.

2.4.4 Laboratory/Analytical Data Quality Indicators

Data Quality Objectives (DQOs) are qualitative and quantitative statements that specify the quality of the data required to support the closure of a site. The DQOs for the CAU 168 site investigation were defined in the CAIP (NNSA/NV, 2001) using the seven-step DQO process developed by the EPA (EPA, 2000). Five conceptual site models for the CAU 168 CASs were defined in the CAIP (NNSA/NV, 2001), and these models were reconciled with the results of the site investigation in the CADD (NNSA/NSO, 2006).

Sample analytical results will be generated during closure activities for CAS 25-16-01 (Construction Waste Pile), CAS 25-23-18 (Radioactive Material Storage), CAS 26-08-01 (Waste Dump/Burn Pit), and CAS 26-17-01 (Pluto Waste Holding Area). All laboratory data generated during closure activities will be reviewed by project personnel to ensure the data are usable and complete according to the CAU 168 DQOs. In addition, as specified in the *Industrial Sites Quality Assurance Project Plan* (NNSA/NV, 2002), the final data packages will be validated using applicable Operating Instructions (OIs). These include OI-2151.303 (BN, 2004) for validating radiological data and OI-2154.459 (BN, 2003) for validating inorganic chemical data. OI-2154.459 is based on EPA Functional Guidelines (EPA, 1994). More details on the proposed number and location of the verification samples are given in Section 2.4.2 of this report.

Data Quality Indicators

DQIs are qualitative and quantitative statements that specify the data requirements of a project. The DQIs include accuracy, comparability, completeness, precision, representativeness, and sensitivity. These DQIs are discussed below.

Precision

Precision measures the reproducibility of data under a given set of conditions. It is a quantitative measurement of the variability of a population of measurements compared to their average value. Precision applies to parameters sampled and analyzed in duplicate. One duplicate sample will be collected per set of 20 or fewer verification samples. All duplicate samples will be collected from the same medium and analyzed for the same set of analytes as verification samples. The precision of the analytical results will be assessed by calculating relative percent difference (RPD) for a verification sample and its duplicate sample results. A RPD of less than or equal to 30 percent indicates acceptable precision (NNSA/NV, 2002).

Accuracy

Accuracy measures the nearness of a measured or calculated value of a parameter to the true value of that parameter. The closer the measurement is to the true value, the more accurate the measurement. Accuracy will be assessed by examining the percent recovery of laboratory control and spiked samples. A percent recovery within the range of 70 - 130 percent indicates satisfactory analytical accuracy (NNSA/NV, 2002).

Representativeness

Representativeness is a qualitative measure of the degree to which the sample data accurately and precisely represents a characteristic of a sample population or environmental condition. This

will be attained by ensuring that the sample locations, analytical parameters, analytical methods, sampling protocols, and sample handling all meet the project-specific objectives.

Comparability

Comparability is a qualitative measure that expresses the confidence that one data set can be compared to another. It will be achieved by using standardized field sampling procedures and same analytical methods for sample analysis. All samples will be collected using approved methods (BN, 2002a and 2002b). Sample results will be reported in standard units to allow for comparison of the data.

Completeness

Completeness is a quantitative measure of data quality expressed as the percentage of valid data obtained that satisfies the project-specific requirements. Since a limited number of samples will be collected for both waste characterization and verification of closure, 100 percent of the data collected needs to be of acceptable quality to maintain acceptable QA/QC standards.

Sensitivity

Sensitivity is the capability of a method or instrument to discriminate between measurement responses representing different levels of a variable of interest. This indicator is determined from the value of the standard deviation at the concentration level of interest. It represents the minimum difference of concentration that can be distinguished between two samples with a high degree of confidence. Sensitivity must be sufficient to detect contaminants at or below decision levels. Sensitivity will be achieved by analyzing all samples using the appropriate EPA-approved analytical laboratories, methods, and instruments.

2.5 PERMITS

Prior to beginning field closure activities, the following permits will be prepared:

- *National Environmental Policy Act (NEPA) Checklist*
- NNSA/NSO Real Estate/Operations (REOP) Permit
- Radiological Work Permit (RWP)
- Utility Clearances and Excavation Permit

2.5.1 *National Environmental Policy Act Checklist*

A NEPA Checklist will be completed prior to all activities. Closure activities will follow all applicable federal, state, and local laws; regulations; and permits regarding protection of the environment.

2.5.2 NNSA/NSO Real Estate/Operations Permit

A REOP will be obtained prior to beginning closure activities. The permit will establish the NNSA/NSO as the prime authority possessing control of the site. The REOP will establish a sole governing organization responsible for safety and identify the NNSA/NSO's responsibility to plan and schedule activities.

2.5.3 Radiological Work Permit

RWPs will be required for work at radiologically impacted sites when radiological conditions require, as determined by the NSTec Health Physics Department. RWPs inform workers of the specific PPE necessary to protect them while performing their tasks and identify site-specific controls. The workers will be required to read RWPs and acknowledge their understanding of the requirements before entry into a CA. The RWPs will be maintained by Radiological Control Technicians at the entrance to a CA. All site workers will be required to obtain Radiological Worker II training to perform any work within a CA.

2.5.4 Utility Clearances and Excavation Permits

A utility clearance will be performed and an excavation permit obtained prior to beginning any excavation activities. A copy of the permit will be filed onsite throughout the duration of the project.

THIS PAGE INTENTIONALLY LEFT BLANK

3.0 SCHEDULE

Preparation activities occurred during July 2005, and field work began in Fiscal Year 2005. The FFACO deadline for the CR is January 31, 2007. Sufficient flexibility has been incorporated into the field schedule to allow for minor difficulties (e.g., weather and equipment failure). The NNSA/NSO shall notify the NDEP of any condition or event that may impact the project schedule.

THIS PAGE INTENTIONALLY LEFT BLANK

4.0 POST-CLOSURE PLAN

A corrective action alternative of closure in place with administrative controls requires post-closure site inspections. Administrative controls will be implemented at CAS 25-16-03 (MX Construction Landfill), CAS 25-23-02 (Radioactive Storage RR Cars), and CAS 25-99-16 (USW G3) to prohibit any unauthorized intrusive activities.

4.1 INSPECTIONS

Annual inspections will be completed at CAS 25-16-03 (MX Construction Landfill), CAS 25-23-02 (Radioactive Storage RR Cars), and CAS 25-99-16 (USW G3) for five years. After the fifth year, inspections will be conducted every five years for twenty years. Inspections consist of visual inspections of the postings to verify they are in place and readable and that the URs have been maintained. Any identified maintenance or repair requirements will be reported to NDEP and scheduled within ninety working days of discovery. The inspection report will be incorporated into the combined annual letter report and submitted to the NDEP. The letter report will include a discussion of observations and provide a record of any repair or maintenance activities.

4.2 MONITORING

As no post-closure sampling or data collection will be performed, no post-closure monitoring is required at any CAS in CAU 168. However, post-closure inspections will be performed for the CASs identified above in Section 4.1.

4.3 MAINTENANCE AND REPAIR

If any maintenance and repair requirements are identified during the site inspection of any CAS, funding will be requested and the repairs scheduled. Any repair or maintenance performed at any CAS shall be documented in writing at the time of the repair and included in the annual letter report.

THIS PAGE INTENTIONALLY LEFT BLANK

5.0 REFERENCES

Bechtel Nevada, 2002a. "Sampling Chain of Custody," Organization Instruction OI-2152.100. Las Vegas, NV.

Bechtel Nevada, 2002b. "Soil Sampling," Organization Instruction OI-2152.108. Las Vegas, NV.

Bechtel Nevada, 2003. "Inorganic Data Verification and Validation," Organization Instruction OI-2154.459. Las Vegas, NV.

Bechtel Nevada, 2004. "Validation of Radiological and Chemical Laboratory Data," Organization Instruction OI-2151.303. Las Vegas, NV.

Bechtel Nevada, 2006. "Hazardous Waste Management," Company Document CD-0442.006. Las Vegas, NV.

BN, see Bechtel Nevada.

DOE/NV, see U.S. Department of Energy, Nevada Operations Office.

EPA, see U.S. Environmental Protection Agency.

Federal Facility Agreement and Consent Order, 1996 (as amended). Agreed to by the State of Nevada, the U.S. Department of Energy, and the U.S. Department of Defense.

FFACO, see *Federal Facility Agreement and Consent Order*.

NAC, see Nevada Administrative Code.

NDEP, see Nevada Division of Environmental Protection.

Nevada Administrative Code, 2002. 445A.2272, "Contamination of Soil: Establishment of Action Levels." Carson City, NV.

Nevada Division of Environmental Protection, 2004. Letter to Janet Appenzeller-Wing U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office, March 9, 2004.

NNSA/NSO, see U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office.

NNSA/NV, see U.S. Department of Energy, National Nuclear Security Administration Nevada Operations Office.

U.S. Department of Energy, National Nuclear Security Administration Nevada Operations Office, 2001. *Corrective Action Investigation Plan for Corrective Action Unit 168*:

REFERENCES (continued)

- Areas 25 and 26 Contaminated Materials and Waste Dumps, Nevada Test Site, Nevada,* DOE/NV--780, Las Vegas, NV.
- U.S. Department of Energy, National Nuclear Security Administration Nevada Operations Office, 2002. *Industrial Sites Quality Assurance Project Plan.* DOE/NV--372-REV. 3, Las Vegas, NV.
- U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office, 2006. *Corrective Action Decision Document for Corrective Action Unit 168: Areas 25 and 26 Contaminated Materials and Waste Dumps, Nevada Test Site, Nevada.* DOE/NV--882-REV. 2, Las Vegas, NV.
- U.S. Department of Energy, Nevada Operations Office, 2004. *NV/YMP Radiological Control Manual,* Revision 5. DOE/NV/11718--079, Las Vegas, NV.
- U.S. Environmental Protection Agency, 1994. *Laboratory Data Validation Functional Guidelines for Evaluating Inorganic Analyses.* EPA/540/R-94/083, Washington D.C.
- U.S. Environmental Protection Agency, 2000. *Guidance for Data Quality Objectives Process.* EPA QA/G-4, EPA/600/R-96/055, Washington D.C.
- U.S. Environmental Protection Agency, 2003. Title 40, Code of Federal Regulations, 761, *Polychlorinated Biphenyls, Manufacturing, Processing, Distribution in Commerce, and Use Prohibitions.* Washington D.C.

APPENDIX A.1

ENGINEERING SPECIFICATIONS AND DRAWINGS

THIS PAGE INTENTIONALLY LEFT BLANK

NATIONAL NUCLEAR SECURITY ADMINISTRATION

NEVADA SITE OFFICE
LAS VEGAS, NEVADA

CAU 168, CAS 25-16-03 MX LANDFILL SOIL COVER


AREA 25

DRAWING INDEX

DRAWING NUMBER	DRAWING TITLE
TITLE	
05032-025-CAU168-T1	REV 0 TITLE SHEET
05032-025-CAU168-T2	REV 0 NOTES, LEGEND & SYMBOLS
05032-025-CAU168-T3	REV 0 STANDARD ABBREVIATIONS
CIVIL	
05032-025-CAU168-C1	REV 0 VICINITY MAP
05032-025-CAU168-C2	REV 0 SITE & GRADING PLAN
05032-025-CAU168-C3	REV 0 GRADING SECTIONS & DETAILS
05032-025-CAU168-C4	REV 0 FENCE DETAILS
05032-025-CAU168-C5	REV 0 MATERIALS ASSIGNMENT SCHEDULE

SCOPE OF WORK
REMOVE EXISTING AREA FENCING. CONSTRUCT ENGINEERED SOIL COVER TO A MINIMUM DEPTH OF 2' ABOVE HIGHEST ELEVATION AND 2-4% SLOPE.

PROJECT NOTES
ALL CONSTRUCTION FEATURES, MATERIALS, TESTS AND DETAILS SHALL CONFORM TO "UNIFORM STANDARD SPECIFICATIONS, DATED DECEMBER 1994" AND THE APPROVED CAU 168 CLOSURE PLAN (CAP).



CAUTION NOTE:

INFORMATION SHOWN ON THESE DRAWINGS MIGHT NOT REFLECT CURRENT CONDITIONS OF FACILITY OR STRUCTURE. PERSONNEL SHALL USE CAUTION WHEN PERFORMING WORK BASED ON THE EXISTING INFORMATION SHOWN ON THE DRAWINGS.

GS



DRAWING NUMBER
05032-025-CAU168-T1

DATE
5/17/05

ISSUED FOR CONSTRUCTION

DATE
5/17/05

REVISION DESCRIPTION

DATE
5/17/05

REVISION DESCRIPTION

DATE
5/17/05

REVISION DESCRIPTION

DATE
5/17/05

REVISION DESCRIPTION

DATE
5/17/05

REVISION DESCRIPTION

DATE
5/17/05

REVISION DESCRIPTION

DATE
5/17/05

REVISION DESCRIPTION

DATE
5/17/05

REVISION DESCRIPTION

CIVIL SYMBOLS, LEGEND AND NOTES

SYMBOL	DESCRIPTION
N 710,000 E 700,000 N01°30'30"E	NEVADA STATE COORDINATE SYSTEM CENTER LINE BEARING
---	EXISTING CONTOUR
---	FINISH CONTOUR
(3934.00)	EXISTING SPOT ELEVATION
5+00	FINISH GRADE ELEVATION
---	CENTER LINE W/STATIONS
---	AREA BOUNDARY LINE
---	EXISTING DIRT ROAD
---	EDGE OF EXISTING PAVING
---	EDGE OF NEW PAVING
---	EDGE EXISTING CONCRETE PAD
---	EXISTING EARTH
---	COMPACTED EARTH
---	AGGREGATE BASE COURSE
---	EXISTING FLOW LINE
---	NEW FLOW LINE
---	EXISTING AREA LIGHTING POLE
---	NEW AREA LIGHTING POLE
---	EXISTING POWER POLE
---	EXISTING PAVEMENT REMOVAL
---	EXISTING BUILDING OR STRUCTURE
---	EXISTING CULVERT
---	NEW CULVERT
---	EXISTING FENCE
---	NEW FENCE
---	EXISTING SURVEY MONUMENT
---	EXISTING COMMUNICATIONS UNDERGROUND
---	EXISTING POWER OVERHEAD
---	EXISTING POWER UNDERGROUND
---	NEW COMMUNICATIONS UNDERGROUND
---	NEW POWER OVERHEAD
---	NEW POWER UNDERGROUND
---	EXISTING WATER LINE W/SIZE
---	EXISTING SEWER LINE W/SIZE
---	NEW WATER LINE W/SIZE
---	NEW SEWER LINE W/SIZE
---	EXISTING FIRE HYDRANT
---	EXISTING POST INDICATOR VALVE
---	NEW FIRE HYDRANT
---	NEW POST INDICATOR VALVE
---	DELTA (CENTRAL ANGLE)

GENERAL NOTES

- CONSTRUCTION SHALL CONFIRM ALL EXISTING DIMENSIONS AND ELEVATIONS PRIOR TO COMMENCING WORK AND REPORT ALL DISCREPANCIES TO THE PROJECT MANAGER OR DESIGNATED REPRESENTATIVE BEFORE PROCEEDING WITH THE WORK.
- DO NOT SCALE DRAWINGS- NUMERICAL DIMENSIONS SHALL TAKE PRECEDENCE.
- WHEREVER MATERIALS OR EQUIPMENT ITEMS ARE SPECIFIED BY BRAND NAME AND/OR MODEL NUMBER, ALTERNATE PRODUCTS, EQUAL IN QUALITY AND UTILITY TO THOSE SPECIFIED, MAY BE USED SUBJECT TO APPROVAL OF THE PROJECT ENGINEER OR DESIGNATED REPRESENTATIVE.
- ALL OF THE CONSTRUCTION SHOWN ON THESE DRAWINGS IS NEW AND INCLUDED IN THE CONTRACT UNLESS SHOWN "EXIST" OR "N/C".
- ALL CONSTRUCTION INTERFERENCE SHALL BE REPORTED TO THE PROJECT MANAGER OR HIS DESIGNATED REPRESENTATIVE FOR RESOLUTION PRIOR TO PROCEEDING WITH THE WORK IN QUESTION.
- LATEST EDITIONS OF REFERENCES CITED IN THESE NOTES SHALL APPLY.


PROJECT SPECIFIC NOTES

- BASIS FOR HORIZONTAL CONTROL: NORTH AMERICAN DATUM 1927, NEVADA STATE COORDINATE SYSTEM, CENTRAL ZONE. BASIS FOR VERTICAL CONTROL: NORTH AMERICAN VERTICAL DATUM 1929, NEVADA STATE COORDINATE SYSTEM, CENTRAL ZONE.
- ALL EXISTING UNDERGROUND UTILITIES WITHIN THE CONSTRUCTION SITE SHALL BE LOCATED BY MEANS OF AN ELECTRONIC METAL DETECTION DEVICE AND MARKED. THIS INFORMATION MUST BE SUBMITTED WITH THE EXCAVATION PERMIT. AN EXCAVATION AND BLIND PENETRATION PERMIT IS REQUIRED PRIOR TO CONSTRUCTION.
- TOP OF COVER SHALL HAVE A HORIZONTAL DIMENSIONAL TOLERANCE OF PLUS OR MINUS 6" AND A VERTICAL TOLERANCE OF PLUS 3" OR MINUS 0".
- ALL GRADE ELEVATIONS SHOWN ARE FINISH GRADES, UNLESS OTHERWISE NOTED.
- REMOVE LUMPED SURFACE SOIL AND ROCKS OVER 6 INCHES IN DIAMETER.
- FIELD DENSITY TEST SHALL BE PERFORMED IN THREE (3) RANDOMLY SELECTED LOCATIONS PER ACRE.
- REMOVE ALL VEGETATION PRIOR TO INSTALLATION OF THE COVER.
- TEMPORARY FENCING SHALL BE INSTALLED, AS REQUIRED, AT THE DIRECTION OF THE ESH OFFICER. NEW POST FENCING, AS DETAILED ON DWG #05032-025-CAU168-C4, TO BE ERCTED, UPON COMPLETION OF COVER INSTALLATION.
- SUBMIT AS-BUILT SURVEY DATA SHOWING DIMENSIONS, LOCATIONS, BEARINGS, BREAK LINES, PLANIMETRICS AND ELEVATIONS FOR THE FINAL CONFIGURATIONS OF SOIL COVER AREA.
- SURVEY DATA SHALL BE SUBMITTED TO ENGINEERING IN ASCII FILE FORMAT WITH COPY OF FIELD SURVEY SKETCH AND CONTAIN SUFFICIENT DATA POINTS TO CREATE DIGITAL TERRAIN (DTM) MODELS OF SOIL COVER AREA TO FACILITATE AS-BUILT DRAWINGS FOR THE PROJECT.

DEMOLITION NOTES

- WHERE DEMOLITION OCCURS, CONSTRUCTION SHALL PROTECT EXISTING STRUCTURES, DOORS, ELECTRICAL SYSTEMS, AND MECHANICAL SYSTEMS FROM BEING DAMAGED. PROTECTION SHALL BE IN THE FORM OF DUST COVERS, BARRIERS, OR OTHER MEANS DEEMED APPROPRIATE.
- ALL DEBRIS, NON-SALVAGEABLE MATERIALS, AND EXCESS SPOILAGE SHALL BE REMOVED FROM THE JOB SITE AND DISPOSED OF AT THE NEAREST APPROVED SANITARY LANDFILL. ALL SALVAGEABLE MATERIALS NOT REQUIRED FOR THIS PROJECT, AS DETERMINED BY THE USER, SHALL BE DELIVERED TO PROPERTY MANAGEMENT FOR THEIR DISPOSITION.
- ANY WASTE MATERIAL DETERMINED BY THE ENVIRONMENTAL COMPLIANCE OFFICE OR THE INDUSTRIAL HYGIENE OFFICE TO BE HAZARDOUS SHALL BE DISPOSED OF IN ACCORDANCE WITH THEIR REQUIREMENTS.
- ANY WASTE MATERIAL DETERMINED BY THE WASTE MANAGEMENT DEPARTMENT AND RADIOLOGICAL CONTROL ORGANIZATION TO BE RADIOLOGICALLY CONTAMINATED SHALL BE DISPOSED OF IN ACCORDANCE WITH THEIR REQUIREMENTS.
- ALL DEMOLITION, INCLUDING EXCAVATION WORK, SHALL BE PERFORMED IN ACCORDANCE WITH OCCUPATIONAL SAFETY AND HEALTH ACT (OSHA) 29 CFR PART 1926 SUBPART-T DEMOLITION AND SUBPART-P EXCAVATION.
- CONSTRUCTION SHALL VERIFY ALL DIMENSIONS AND CONDITIONS PRIOR TO DEMOLITION.
- ALL WORK SHALL BE SCHEDULED TO PROCEED IN A MANNER AS TO CAUSE MINIMUM DISTURBANCE TO PERSONNEL AND EQUIPMENT IN AND AROUND BUILDINGS AND SHALL MAINTAIN SAFE WORKING CONDITIONS AT ALL TIMES.


DRAWING SYMBOLS



	8	7	6	5	4	3	2	1
	ABBREVIATIONS							
D	GENERAL					CIVIL		
A	ABANDON ABBREVIATION ABOVE FINISH FLOOR ABOVE FINISH GRADE ADMINISTRATION AGGREGATE AIR CONDITIONING ALTERNATE ALUMINUM AMERICAN NATIONAL STANDARDS INSTITUTE AMERICAN SOCIETY FOR TESTING AND MATERIALS AMERICAN SOCIETY OF SANITARY ENGINEERS AMERICAN WATER WORKS ASSOCIATION ANCHOR BOLT AND APPROVED APPROXIMATE ARCHITECT/ENGINEER ASBESTOS CEMENT PIPE ASPHALT ASPHALT CEMENT AT AUTOMATIC AUXILIARY AVERAGE BEAM BECHTEL NEVADA BELOW FINISH GRADE BITUMINOUS BLOCK BLOCKING BOREHOLE BOTTOM BRACING BRACKET BUILDING BURIED CABLE CAST IRON CATALOG CAULKING CEILING CEMENT CENTER CENTER LINE CENTER OF CIRCLE CENTER TO CENTER CIRCULAR CLEAR CLEANOUT CODE OF FEDERAL REGULATORS COLUMN COMBINATION COMMUNICATIONS COMPARTMENT CONCRETE CONCRETE MASONRY UNITS CONNECTION CONSTRUCTION CONSTRUCTION JOINT CONSTRUCTION SPECIFICATION CONTINUATION/CONTINUOUS CONTROL JOINT COPPER CORNER CORROSION CORRUPTION COUNTERSUNK COUNCIL OF AMERICAN BUILDING OFFICIALS CUBIC FOOT CUBIC YARD DATED DETAIL DEGREE DEPARTMENT OF ENERGY DIAGONAL DIAMETER DIA. DIMENSION DISTRIBUTION	ABDN ABBN AFF AFG ADMN AGGR AIC ALT AL ANSI ASTM ASSE ENGINR AWWA AB AND APVD APPROX A/E ACP ASPH AC @ AUTO AUX AVG BM BN BFG BTUMNM BLK BLKG BH BOT BRCD BRKT BLDG BC CI CAT CLKG CLG CEM CTR C CC C TO C CIRC CLR CO CFR COL COMB COMM/C COMPT CONC CMU CONN CONSTR CJ CON SPEC CONT CUJ CU COR CORP CORR CTSK CASO CFT CM CY DTD DET DEG DOE DIAG DIA DIM DIST	DOUBLE DOWN DRAWING DUCTILE IRON EACH EAST ELECTRIC/ELECTRICAL ELECTRIC HEATER ELECTRIC WATER COOLER ELECTRIC UNIT HEATER EMERGENCY ENCLOSURE ENGINEER ENTRANCE EQUAL EQUIPMENT EXHAUST EXISTING EXPANSION EXPANSION JOINT EXPOSED EXTERIOR FACILITY FACTORY MUTUAL FEET FIBER OPTICS FIELD FINISH FINISH GRADE FINISH GROUND FIRE FIRE ALARM CONTROL PANEL FIRE HYDRANT FIRE PROTECTION FIRST FITTING FIXTURE FLAGGED FLOOR FOOT FOOTING FOUNDATION FUEL OIL RETURN FUEL OIL SUPPLY FUEL OIL VENT FUTURE GAGE OR GAUGE GALLONS/HOUR GALLONS/MINUTE GALVANIZED GALVANIZED IRON GATE VALVE GENERAL GOVERNMENT GOVERNMENT FURNISHED EQUIPMENT GRADE GRATING HAND RAIL HAZARDOUS WASTE HEATING, VENTILATING AND AIR CONDITIONING HEIGHT HIGH POINT HORIZONTAL HORSEPOWER HOUR INCH INSIDE DIAMETER INSULATION INVERT JOINT LAVATORY	DBL DN DWG DI EA E ELEC EH EWC EWH EUH EMER ENCL ENG ENTR EQUL EQT EXH EXTST ESP EXP JT EXP EXT FACIL FM FT FD FNHS FF FG F FACP FHY FP TST FTG FXTR FLO FL FT FTG FDN FOR FOS FOD FUT GA GPH GPM GALV GALVI GTV GENL GOVT GFE GR GRTO HNDRL HAZ W HVAC HGT HORIZ HP HR IN ID INSUL INV JT LAV	LEFT LENGTH LIGHTING LINEAR FOOT LINEAR METER LIQUEFIED PETROLEUM GAS LONG LOW POINT MACHINE MAGNETIC MAINTENANCE MANHOLE MANUFACTURER MANUFACTURING MATERIAL MAXIMUM MECH MEMBRANE METAL METER/METRIC METRIC TON MEZZANINE MILE MM MOD MIN MISCELLANEOUS MOUNT(NG) (ED) NATIONAL FIRE PROTECTION ASSOCIATION NATIONAL PIPE THREAD NEVADA NEVADA TEST SITE NON RIDING STEM NOMINAL NORMAL NORTH NOT IN CONTRACT NOT TO SCALE NUMBER OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION ON CENTER OPENING OPPOSITE OUTSIDE DIAMETER OUTSIDE STEM & YOKE OVERHEAD PAIR PAVEMENT PLATE POINT POLE POLYVINYL CHLORIDE POUNDS POUNDS/SQUARE FOOT POUNDS/SQUARE INCH POWER POWER POLE POWER OVERHEAD POWER UNDERGROUND PREFABRICATED PRESSURE PROJECT ENGINEER QUANTITY RADIUS REFERENCE REINFORCED CONCRETE BOX REINFORCING REQUIRED REVISIONS/REVERSE RIGHT RIGID STEEL ROAD LT LG LTO LF LM LPG LG LP MACH MAG MAINT MH MFR MFG MATL MAX MECH MEMB MET M MTON MEZZ MI MM MOD MIN MSC MT(O)(D)	RF RD ROOF RM ROUGH RO RND SANITARY SEWER SCHEDULE SECOND SECTION SHEET METAL SIMILAR SOUTH/SEWER SPACE SPARE SPECIFICATION SPIGOT SQUARE STD STATION STEAM STEEL SURGRADE SUBSTATION SYMMETRICAL TANGENT/TELEPHONE THICK TEMP TOP OF CONCRETE TYPICAL UNDERGROUND UNDERWRITERS LABORATORIES UNFINISHED UNIFORM BUILDING CODE UNIFORM PLUMBING CODE UNITED STATES UNLESS OTHERWISE NOTED UNLESS OTHERWISE SPECIFIED URINAL VACUUM VENTILATOR VERTICAL VERIFIED CLAY PIPE VOLUME WATER CLOSET WATERPROOF WEATHERPROOF WEIGHT WEST/WATER/WASTE WIDTH WITH WITHOUT YARD RF RD ROOF RM ROUGH RO RND SS SCH SEC SECT SH MET SIM S SPEC SPIGOT SQ STD STA ST STL SG SUBSTA SYMM T THK TEMP TOC (TYP) UGND UL UNFIN UBC UPC US UON UOS UR VAC VENT VERT VCP VOL WC WTRPRF WP WT W WD WO YO	AGGREGATE AMERICAN SOCIETY OF CIVIL ENGINEERS ARC LENGTH BEGIN CURVE BEGIN VERTICAL CURVE BOTTOM OF SLOPE CONTROL POINT END CURVE END VERTICAL CURVE END VERTICAL CURVE HIGH POINT HIGHWAY LINEAR FEET LINEAR METERS POINT OF CURVE POINT OF INTERSECTION POINT OF TANGENCY POINT OF VERTICAL CURVE POINT OF VERTICAL INTERSECTION POINT OF VERTICAL REVERSE CURVE POINT OF VERTICAL TANGENCY SLOPE SHOULDER TOP OF MANHOLE VERTICAL CURVE AGGR ASCE L BC BVC BS COMT PT CMPA EC EVC HI PT HWY LF LM PC PI PT PVC PVIC PVT S SHLR TMH VC	
B	<div style="float: right;"> </div>							
C	<div style="float: right;"> </div>							
	<div style="float: right;"> </div>							
	<div style="float: right;"> </div>							
	<div style="float: right;"> </div>							
	<div style="float: right;"> </div>							
	<div style="float: right;"> </div>							
	<div style="float: right;"> </div>							
	<div style="float: right;"> </div>							
	<div style="float: right;"> </div>							
	<div style="float: right;"> </div>							
	<div style="float: right;"> </div>							

GS


[illegible]



SECTION

SCALE : NOT TO SCALE


A



SECTION (TYP)

SCALE : NOT TO SCALE

B



DETAIL

SCALE : NOT TO SCALE

NOTES

1. GEOTEXTILE FILTER FABRIC SHALL BE PLACED PER CLARK COUNTY AREA NEVADA UNIFORM STANDARD SPECIFICATIONS FOR PUBLIC WORKS SECTION 610.03.03. GEOTEXTILE SHALL BE NONWOVEN NEEDLE PUNCHED WITH AN APPARENT OPENING SIZE (AOS) OF 0.150 MM AND A TENSILE STRENGTH OF 100 POUNDS.
2. 6 INCH LAYER OF FINE AGGREGATE (NDOT 706.03.03) SHALL BE PLACED ON TOP OF FILTER FABRIC TO ACT AS A CUSHION WHEN PLACING RIP-RAP.
3. USE EITHER CLASS 150 OR CLASS 300 RIP-RAP PER NDOT SPECIFICATION 706.03.05. PLACEMENT OF RIP-RAP SHALL FOLLOW CLARK COUNTY AREA NEVADA UNIFORM STANDARD SPECIFICATIONS FOR PUBLIC WORKS - SLOPE AND CHANNEL PROTECTION, SECTION 610.03.03. DO NOT MIX CLASSES.

NDOT RIP-RAP ROCK GRADATION		
	150 RIP-RAP	300 RIP-RAP
% PASSING BY WEIGHT	SIZE (IN)	SIZE (IN)
100	10	20
35-50	6	12
5-15	2	5

- ROUNDED TO THE NEAREST INCH.
- WEIGHT OF SPHERICAL STONE= 110LB/CU FT (LOOSE MATERIAL).
- WEIGHT OF FINE AGGREGATE CUSHION (0.187 INCH PARTICLE SIZE)= 140 LB/CU FT (LOOSE MATERIAL).
- THICKNESS TO BE 1 FOOT FOR 150 RIP-RAP AND 2 FEET FOR 300 RIP-RAP.

NOTES

1. COMPACTION AND EXPANSION FACTORS HAVE NOT BEEN APPLIED TO PROPOSED EARTHWORK QUANTITIES.
2. QUANTITIES PROVIDED ARE FOR BECHTEL NEVADA ESTIMATING PURPOSES ONLY. ITEMS LISTED ARE NOT ALL INCLUSIVE.

ESTIMATED QUANTITIES

DESCRIPTION	QTY	UNIT
EARTHWORK VOLUME	17,500	CY
FENCE LENGTH	1,500	LF
FINE AGGREGATE (6" THICK)	175	CY
RIP-RAP (CLASS 150, 1" THICK)	325 (APPROX)	CY
RIP-RAP (CLASS 300, 2" THICK)	650 (APPROX)	CY
GEOTEXTILE FABRIC	3500	SG FT

GS


NEVADA TEST SITE
CAU 168 CAS 25-16-03
MX LANDFILL SOIL COVER

GRADING SECTIONS & DETAILS




050332-025-CAU168-C3


FOR REFERENCE DRAWINGS SEE 050332-025-CAU168-T1



2



①



3

5/17/2005 10:38:24 AM

MATERIAL ASSIGNMENT SCHEDULE																	
MARK NUMBER	QTY	UNIT	MATERIAL DESCRIPTION	SPECIFICATION NUMBER	DESIGN BASIS			QUALITY GRADE	SOURCE INSPECT	CERT REQD	RIR NUMBER NOTE (3)	QUALIFIED SUPPLIER	RESP ORG NOTE (1)	JIT PART NUMBER	STORAGE CAT	DROP POINT NOTE (2)	COMMENTS
					DESIGN DOCUMENT	FUNCTIONAL CLASS	PRIMARY CODES & STANDARDS										
C01	17,500	CY	NATIVE SOIL BACKFILL FROM AN APPROVED BORROW SOURCE	N/A	05032-025-CAU168-C3	GS	MTL LAB #561	3	N	N	N/A	N	C	N/A	1	006-0900-1	APPROVED BORROW SOURCES INCLUDE A6, MX AND RMAD BORROW PITS
C02	200	EA	"1" POST	N/A	05032-025-CAU168-C4	GS	NAC 444, ASTM	3	N	N	N/A	N	C	N/A	1	006-0900-1	N/A
C03	01	EA	4' SWING GATE	N/A	05032-025-CAU168-C4	GS	NAC 444, ASTM	3	N	N	N/A	N	C	N/A	1	006-0900-1	THIS INCLUDES ALL HARDWARE, POSTS, TURNBUCKLES, COLLARS, FENCE, AND MATERIAL TO INSTALL GATES TO SPECIFIED DIMENSIONS AS SHOWN ON DRAWINGS.
C04	4,500	LF	WIRE ROPE	N/A	05032-025-CAU168-C4	GS	NAC 444, ASTM	3	N	N	N/A	N	C	N/A	1	006-0900-1	N/A
C05	25	EA	TURNBUCKLE	N/A	05032-025-CAU168-C4	GS	NAC 444, ASTM	3	N	N	N/A	N	C	N/A	1	006-0900-1	N/A
C06	1	EA	FORK LATCH	N/A	05032-025-CAU168-C4	GS	NAC 444, ASTM	3	N	N	N/A	N	C	N/A	1	006-0900-1	N/A
C07	N/A	N/A	ADDITIONAL FENCE MATERIAL (AS REQUIRED)	N/A	05032-025-CAU168-C4	GS	NAC 444, ASTM	3	N	N	N/A	N	C	N/A	1	006-0900-1	THIS INCLUDES ALL HARDWARE AND MATERIALS TO INSTALL FENCE TO SPECIFIED DIMENSIONS AS SHOWN ON DRAWINGS AND ANY OTHER DEEMED NECESSARY, PER CONSTRUCTION.
C08	20	CY	CONCRETE	N/A	05032-025-CAU168-C4	GS	NAC 444, ASTM	3	N	N	N/A	N	C	N/A	1	006-0900-1	CONCRETE FOOTINGS FOR CORNER AND GATE POSTS
C09	1	EA	COMM PEDESTAL	N/A	05032-025-CAU168-C2	GS	NAC 444, ASTM	3	N	N	N/A	N	V	N/A	1	006-0900-1	EXISTING COMM PEDESTAL WITHIN SITE BOUNDARY TO BE REPLACED AND RELOCATED OUTSIDE OF SITE BOUNDARY
C10	175	CY	FINE AGGREGATE	N/A	05032-025-CAU168-C3	GS	NDOT 706.03.03	3	N	N	N/A	N	C	N/A	1	006-0900-1	6" THICK LAYER OF AGGREGATE PER NDOT 706.03.03
C11	325 650	CY	TYPE 150 RIP-RAP TYPE 300 RIP-RAP	N/A	05032-025-CAU168-C3	GS	NDOT 706.03.03	3	N	N	N/A	N	C	N/A	1	006-0900-1	CLASS 150 OR CLASS 300 RIP-RAP PER NDOT SPECIFICATION 706.03.05.
C12	3500	SOFT	GEOTEXTILE FABRIC	N/A	05032-025-CAU168-C3	GS	SEE COMMENTS COLUMN	3	N	N	N/A	N	C	N/A	1	006-0900-1	PER CLARK COUNTY AREA NEVADA UNIFORM STANDARD SPECIFICATIONS FOR PUBLIC WORKS SECTION 610.03-02

NOTES

1. E = ENGINEERING
C = CONSTRUCTION

V = VERIZON
S = SUBCONTRACTOR

2. FOR DEFINITIONS SEE DP-2110.909 "FIELD STORAGE AND HANDLING REQUIREMENTS FOR PERMANENT PLANT EQUIPMENT", LATEST EDITION.

FOR REFERENCE DRAWINGS SEE 05032-025-CAU168-T1

APPROVALS, REVIEWS, PRINTS, AND DISTRIBUTION

DATE: 5/17/25
DESIGNED BY: [Signature]
CHECKED BY: [Signature]
DESIGNED BY: [Signature]
CHECKED BY: [Signature]
DATE: 5/17/25
DESIGNED BY: [Signature]
CHECKED BY: [Signature]

ISSUED FOR CONSTRUCTION

REVISION DESCRIPTION

DATE

NO

AREA 25

CAU 188, CAS 25-16-03
MX LANDFILL SOIL COVER

MATERIALS ASSIGNMENT SCHEDULE

NVSA
Nevada Statewide Agency Administration
Nevada Statewide Agency Administration
P.O. BOX 60011 LAS VEGAS, NV 89160-0011

Bechtel Nevada
P.O. BOX 60011 LAS VEGAS, NV 89160-0011

DRAWING NUMBER

05032-025-CAU168-C5

SHEET

05

REV

0

NOTES

1. E = ENGINEERING V = VERIZON
C = CONSTRUCTION S = SUBCONTRACTOR
2. FOR DEFINITIONS SEE DP-2110.905 "FIELD STORAGE AND HANDLING REQUIREMENTS FOR PERMANENT PLANT EQUIPMENT", LATEST EDITION.



NEVADA TEST SITE
CAU 168, CAS 25-16-03
MX LANDFILL SOIL COVER
MATERIALS ASSIGNMENT SCHEDULE

DATE	5/17/05	DATE	5/17/05	DATE	5/17/05
DESIGNED BY	CB	CHECKED BY	MS	DATE	5/17/05
ISSUED FOR CONSTRUCTION	0				

FOR REFERENCE DRAWINGS SEE 05032-025-CAU168-T1

APPENDIX A.2

SAMPLING AND ANALYSIS PLAN*

*Sufficient detail on the type, number, and location of verification samples to be collected to verify site closure activities has been provided in Section 2.4.2 of this report. Waste characterization sampling activities are described in Section 2.3 of this report. This Appendix is included as a placeholder as required by the standard *Federal Facility Agreement and Consent Order* outline for a Corrective Action Plan.

THIS PAGE INTENTIONALLY LEFT BLANK

APPENDIX A.3

PROJECT ORGANIZATION

THIS PAGE INTENTIONALLY LEFT BLANK

PROJECT ORGANIZATION

The U.S. Department of Energy, National Nuclear Security Administration Nevada Site Office (NNSA/NSO) Federal Sub-Project Director is Kevin Cabbie, and his telephone number is (702) 295-5000.

The identification of the project Health and Safety Officer and the Quality Assurance Officer can be found in both the Field Management Plan and the Site-Specific Health and Safety Plan. However, personnel are subject to change, and it is suggested that the Federal Sub-Project Director be contacted for further information. The Task Manager will be identified in the *Federal Facility Agreement and Consent Order* Monthly Activity Report prior to the start of field activities.

THIS PAGE INTENTIONALLY LEFT BLANK

LIBRARY DISTRIBUTION LIST

THIS PAGE INTENTIONALLY LEFT BLANK

LIBRARY DISTRIBUTION LIST

U.S. Department of Energy National Nuclear Security Administration Nevada Site Office Technical Library P.O. Box 98518, M/S 505 Las Vegas, NV 89193-8518	1 (Uncontrolled, electronic copy)
U.S. Department of Energy Office of Scientific and Technical Information P.O. Box 62 Oak Ridge, TN 37831-0062	1 (Uncontrolled, electronic copy)
Southern Nevada Public Reading Facility c/o Nuclear Testing Archive P.O. Box 98521, M/S 400 Las Vegas, NV 89193-8521	2 (Uncontrolled, electronic copies)
Manager, Northern Nevada FFACO Public Reading Facility c/o Nevada State Library & Archives Carson City, NV 89701-4285	1 (Uncontrolled, electronic copy)

THIS PAGE INTENTIONALLY LEFT BLANK